



- 1. INSTALL SEDIMENT CONTROL STRUCTURES IN LOCATIONS INDICATED ON DRAWINGS AND AS OTHERWISE REQUIRED TO CONTROL SEDIMENT DURING ALL EXCAVATIONS AND WHILST AREAS OF THE SITE ARE EXPOSED TO EROSION.
- 2. CONTROL STRUCTURES TO BE AS DETAILED OR AS OTHERWISE REQUIRED BY CERTIFYING AUTHORITY.
- 3. REVIEW CONTROL MEASURES AND MAINTAIN STRUCTURES DURING CONSTRUCTION.
- A. IF ADDITIONAL MEASURES ARE REQUIRED FOR EROSION CONTROL OR BY COUNCIL.
  REQUIREMENTS REFER TO "URBAN EROSION AND SEDIMENT CONTROL" GUIDELINES
  PREPARED BY THE DEPARTMENT OF CONSERVATION AND LAND MANAGEMENT.







SILT FENCE DETAIL - OPTION 2

# SCHEDULE OF WORKS:

- SILT FENCE AND ASSOCIATED WORKS INCLUDING INTERCEPTOR DRAIN IS TO BE INSTALLED BEFORE THE COMMENCEMENT OF ANY EXCAVATION.
- 2. CUTS TO BE EXECUTED TO THE REQUIRED LEVEL USING CONVENTIONAL EXCAVATION MACHINERY. INITIALLY THE DEFTH OF FILL/CLAY IS TO BE ESTABLISHED TO ENSURE REGISTROOMING PROPERTIES ARE NOT ADVERSELY AFFECTED. EARTH BATTERS TO BE A MAXIMUM, SLOPE OF 1,0 m VERT. TO 1.7 m HORIZ. (AS PER GEOTECHNICAL REPORT). ANY BATTERS GREATER THAN 1.0 m VERT. TO 1.7 m HORIZ. ARE TO BE ADEQUATELY SHORED IN ACCORDANCE WITH THE PSCHIEFES DETAILS AND INSTRUCTIONS. ENGINEERS DETAILS AND INSTRUCTIONS
- 3. ANY PERMANENT RETAINING STRUCTURE IS TO BE CONSTRUCTED IN ACCORDANCE WITH THE ENGINEERS DETAILS AND INSTRUCTIONS
- 4. ALL PERMANENT RETAINING STRUCTURES ARE TO BE COMPLETED WITH MINIMUM DELAY FOLLOWING EXCAVATION.





REMOVABLE HAY BALE DETAIL SCALE . NTS

# NOTES:

- ALL EROSION AND SEDIMENT CONTROL MEASURES TO BE INSPECTED AND MAINTAINED DAILY BY SITE MANAGER.
   HINIMES DISTURBED AREAS!
   ALL STOCKPILES TO BE CLEAR FROM DRAINS, GUTTERS
- AND FOOTPATHS.

  4. DRAINAGE IS TO BE CONNECTED TO STORMMATER SYSTEM AS SOON AS POSSIBLE.

  5. ROADS AND FOOTPATH TO BE SWEPT DAILY.

### NOTES:

ALL DIMENSIONS TO BE VERIFIED ON SITE BY BUILDER BEFORE COMMENCING WITH WORK

### GENERAL NOTES :

- Construction vehicles are to leave and enter the site over an all
  Meather surface consisting of course crushed stone or elue metal
  Constructs within the front settack area opposite the existing
  Footpath crossing unless noted of herwise.
- 2. EXCAVATION MACHINERY ARE TO BE UNLOADED AND LOADED UPON THIS ALL MEATHER SURFACE. CONCRETE PUMPS AND TRUCKS MILL ALSO UTILISE THE ALL MEATHER SURFACE FOR THEIR OPERATIONS.
- MATERIALS WILL BE UNLOADED UPON THE ALL WEATHER SURFACE WITHIN THE FRONT SETBACK AREA BY MEANS OF CRANES HOUNTED ON THE BACK OF DELIVERY TRUCKS OR UNLOADED BY MAND. IT IS NOT ENYSAGED THAT A MOBILE CRANE WILL BE REQUIRED DYRING THE CONSTRUCTION PROCESS.
- SOME STOCKPILING OF TOPSOIL REMOVED FROM THE BUILDING AREA MAY BE STORED ON THE SITE DURING THE CONSTRUCTION WITHIN THE PROPERTY IN AN AREA ENCLOSED WITHIN THE SEDIMENT CONTROL FENCING.
- ALL EXCAVATED & CONSTRUCTION HATERALLS, SHED, SKIP BINS, TEMPORARY MATER CLOSETS, SPOIL AND EQUIPMENT, ETC SHALL BE KEPT MITHIN THE PROPERTY, NO VENICLES OR MACHINES SHALL BE KEPT NITHIN THE PROPERTY, NO VENICLES OR NACHINES SHALL STAND ON COLORICA OR NACHINES SHALL STAND ON COLORICA OR TIME.

  LARGE LENGTHS OF TIME.
- ALL RUBBISH & RECYCLABLE MATERIAL SHALL BE STOCKPILED IN MASTE BINS IN THE ARRA MOTINATED ON THE SITE PLAN MITTIN THE SITE BOUNDART. PUBLIC PROPERTY SHALL BE KEPT FREE OF PLEBISH AND RECYCLABLES AT ALL THIES ANY MASTE MATERIALS SHALL BE REGULARLY COLLECTED FROM THE SITE AND DISPOSED OF IN AN APPROPRIATE FASHION.
- ANY BUILDING / DEMOLITION WORKS INVOLVING ASSESTOR SHALL BE CARRIED OUT IN ACCORDANCE WITH THE RELAVANT STANDARDS,
- 6. VEHICLES LEAVING THE SITE HELL DO SO VIA THE ALL MEATHER BALLAST DRIVENAY MADE OF COURSE AGGREGATE OR SHILLIAS LOCATED HITHIN THE FRONT SETBACK AREA OF THE DEVELOPHENT. ANY DIRT OR HATERIAL DEPOSITED ON THE ROAD RESERVE OR ROADWAY IS TO BE PROMPTLY CLEANED.
- ANY EXCAVATED AREA REQUIRED SUPPORT WILL BE UNDERTAKEN BY THE CHNER USING STRUCTURES.
- 10. ADEQUATE SAFETY SIGNAGE MUST BE ERECTED IN A PROMINENT POSITION ON THE HORK SITE, MARNING OF UNAUTHORISED ENTRY TO WORK SITE AND
- II. SAFETY FENCES SHALL BE PROVIDED AROUND ALL EQUIDARIES UNLESS A CONTINUOUS STRUCTURALLY ADEQUATE FENCE PRESENTLY ENISTS. THE FENCING SHALL BE ADEQUATE TO RESTRICT PUBLIC ACCESS TO THE SITE WHEN BUILDING WORK IS NOT IN PROCRESS OR THE SITE IS UNOCCUPIED.
- 12. NOISE LEVELS SHALL NOT EXCEED COUNCIL REGULATION LEVELS, BUILDING AND DEMOLITION WORKS SHALL ONLY BE CARRIED OUT BETWEEN HOURS AND DAYS SPECIFIED BY COUNCIL.
- AGOTESTICE PARRIC SHALL BE PLACED ON THE INSIDE OF THE SITE FENCING PRIOR TO SITE DISTURBANCE TO PREVENT SEDIMENT MASHING FROM CEARED AND DISTURBED AREAS OF THE SITE INTO THE STORMATER SYSTEM DURING CONSTRUCTION UNCONTAMINATED RINGER FROM CLEARED OR DISTURBED AREAS IS TO BE DIRECTED TO A TEMPORARY SILT ARRESTOR PIT THAT SHALL BE PROVIDED WITHIN THE SITE AT THE STREET DUNDARY PROCESSING SITE STORMATER BEFORE IT IS DISCHARGED TO THE STREET DRAIMAGE SYSTEM MALESTER BEFORE IT IS DISCHARGED TO THE STREET DRAIMAGE SYSTEM
- 14. ALL TOP SOIL STRIPPED & STOCKPILED ON SITE IS TO BE BE PLACED IN NOMINATED AREAS ON PLAN. ALL DISTURBED AREAS ARE TO BE STABILISED UPON THE COMPLETION OF BUILDING WORKS.

# CONSTRUCTION SITE - MIN LENGTH ISM. RUNOFF FROM PAD EXISTING ROADWAY

# TYPICAL TEMPORARY CONSTRUCTION ENTRY/EXIT DETAIL

- CONSTRUCTION NOTES:
- STRIP TOPSOIL AND LEVEL SITE. 2. COMPACT SUBGRADE.
- 3. COVER AREA WITH NEEDLE-PUNCHED GEOTEXTILE.
- CONSTRUCT 200mm THICK PAD OVER GEOTEXTILE USING ROADBASE or 30mm AGGREGATE, MINIMUM LENGTH 15 METRES OR TO BUILDING ALIGNMENT, MINIMUM WIDTH 3 METRES.
- 5. CONSTRUCT HUMP INTEDIATELY WITHIN BOUNDARY TO DIVERT WATER TO A SEDIMENT FENCE OF OTHER SEDIMENT TRAP.
- 6. OR CONSTRUCT A CATTLE GRID LOCATED AT ANY POINT WHERE TRAFFIC ENTERS OF LEAVES THE SITE.

www.1100.com.ad DIAL 1100 BEFORE YOU DIG

ISSUED FOR D.A. SUBMISSION ONLY NOT FOR CONSTRUCTION

IF IN DOUBT ASK

L.G.



O 0

ulting

SANDBAGS OVERLA ONTO KERB,

DOCUMENT CERTIFICATION JULY 19' ( 08.05.2019 B ISSUED FOR D.A. SUBMISSION ONLY - NOT FOR CONSTRUCTION - PROJECT TITLE ALTERED Rick G Wray ... P.R.B. M.W. 04.07.2019 A ISSUED FOR D.A. SUBMISSION ONLY - NOT FOR CONSTRUCTION BE(Chit), CPEng, MEAust., NER., RPEG. 0829 P.R.B. M.W. (Director NB Consulting Engineers Date: The copyright of this drawing remains with Horthern Consulting Engineers Pty Ltd. Treeting on His Consulting

Consulting Engineers
STRUCTURAL - CIVIL - STORMWATER - REMEDIAL
ACN. 076 121 616 ABN. 24 076 121 616 Sydney: Ph; (02) 9984 7000 Suite 207, 30 Fisher Road Dee Why M. S.W. 2099 Gold Coast: Ph. (07) 5831 4744 Unit 8, 1726 Gold Coast Highway Burleigh Haads QLD 4220 E: nb@nbconsulting.com.au W: www.nbconsulting.com.au

Environa Studio Clant

27-29 North Avalon Road Avalon Beach N.S.W. 2107 Armada Property Pty Ltd

SEDIMENT AND EROSION CONTROL DETAILS

SENIORS LIVING


May 2019


D02


Paul R Bruce AMIEAust.

15. ALL SEDIMENT CONTROL STRUCTURES ARE TO BE CONTINUALLY MAINTAINED DURING CONSTRUCTION AND INSPECTED FOR STRUCTURE DAYAGE AFTER EACH RAINFALL EVENT, WITH TRAPPED SEDIMENT BEING REMOVED TO THE TOPSOIL. SILCAPILE.

6. WHERE THERE IS THE POTENTIAL OF SITE EROSION TO PRODUCE EXCESSIVE SEDIMENT RUMOFF SUITABLE GEOTEXTILE BARRIERS SHALL BE PLACED TO ALLEVIATE THE RISK ACCORDINGLY, BARE SURFACES SHALL BE KEFT MOIST TO REDUCE DUST LEVELS, GEOTEXTILE FABRIC, LOCATED ON THE INSIDE OF FENCES SHALL ALSO BE UTILISED FOR DUST CONTROL WHERE NECESSARY. THREE LAYERS OF SANDBAGS WITH ENDS OVERLAPPED. Engine SANDBAG KERB INLET SEDIMENT TRAP







STORMWATER NOTES:

ALL PIPES TO BE 100mm & UNLESS NOTED OTHERWISE.
ALL PIPES TO BE 14°VC TO AS 1254-2002 UNLESS NOTED OTHERWISE.
ALL PIPES TO BE LAYED AT 1 % MINIMUM GRADE UNLESS NOTED OTHERWISE.

2. ALL PIPES TO BE UPVC TO AS 1254-2002 UNLESS NOTED OTHERNISE.
3. ALL PIPES HALL BE LAID ON A 75mm SAND BED, COMPACTED TO 100% SMID.D. BELON PAVEMENTS.
(NO COMPACTION REQUIRED BELON LANDSCAPING.)
(COMPACTION REQUIRED REQUIRED REQUIRED REQUIRED WITH GRANULAR MATERIAL AS SPECIFIED.
(COMPACTION REQUIRED REQUIRED

08.05.2019 B ISSUED F

Description

04.07.2019

Date:

19. ALL LEYELD SHAWL AND STORMWATER PIPES ARE LOCATED CLEAR FROM TREE ROOT SYSTEMS.

14. ENSURE THAT ALL PITS AND STORMWATER PIPES ARE LOCATED CLEAR FROM TREE ROOT SYSTEMS.

15. ALL EXISTING EARTHENWARE PIPES TO BE UPGRADED TO UPVC.

16. ALL MORKS TO BE IN ACCORDANCE WITH AS 3500-2003 NATIONAL PLUMBING DRAINAGE CODE PART 3 - STORMWATER DRAINAGE.

17. UNLESS MOTED OTHERWISE, SUB-SOIL DRAINS ARE TO BE INSTALLED IN ACCORDANCE WITH ASS500.3 ALONGSIDE WALLS THAT IMPEDE THE NATURAL FLOW OF GROUNDWATER THIS MAY ALSO INVOLVE TRENCHING INTO THE CLAY OR ROCK SUBGRADE TO DIRECT GROUNDWATER MAY FROM STRUCTURES.

18. IF NOT INDICATED ON PLANS, PROVIDE LEAF CATCHERS TO ALL DOWNFIPES OR GUTTER GUARD TO ALL EAVES GUTTERS.

19. ORIFICE PLATE MUST BE INSTALLED PRIOR TO INSTALLATION OF THE ROOF DRAINAGE SYSTEM AND CONNECTION OF THE SITE STORMMATER SYSTEM TO THE CHOSTIC DETENTION TANK.

20. 100rm 6 x 3000 LONG TAIL OUT SUBSOIL LINE TO BE PROVIDED ON THE UPSTREAM SIDE OF ALL PITS, SUBSOIL LINE TO BE COVERED WITH GEOTEXTILE FILTER SOCK FOR THE FULL LENGTH AND END COVERED.

ISSUED FOR D.A. SUBMISSION ONLY - NOT FOR CONSTRUCTION

RAINWATER RE-USE TANKS:

CONSIDERING THE ROSE LANKS:

CONSIDERING THE ROSE CATCHMENT AREA, LOCATION OF PROPERTY, INTENDED USE OF RAINWATER AND GARDEN SIZE WE RECOMMEND PROVIDING A RAINWATER TANK FOR USE AS FER BASIX REQUIREMENTS, SYDNEY WATER AND NSW HEALTH REQUIRMENTS FOR NON DRINKING USE ONLY AS FOLLOWS:

a) TO MATER GARDEN AREAS b) MASHING CARS c) CONNECT TO M.C.
d) CONNECT TO MASHING MACHINE. c) USED IN HOT MATER SYSTEMS.
f) FILLING SMIMMING POOLS, SPAS AND ORNAMENTAL POINDS.

THE TANKS PROVIDED WILL REDUCE PRESSURE ON COUNCIL'S STORMMATER INFRASTRUCTURE.

REFERENCES: REFERENCES:

COOTIBES P.J. & KUCZERA G. (2001), "RAINMATER TANK DESIGN FOR MATER SUPPLY &

STORMMATER MANAGEMENT." STORMMATER INDUSTRY ASSOCIATION REGIONAL CONFERENCE.

PATRICK DUPONT & STEVE SHACKEL, "RAINMATER"

AUSTRALIAN GOVERNMENT (2004), "GUIDANCE ON USE OF RAINMATER TANKS"

ALL CONNECTIONS TO PLUMBING AND RAINMATER TANKS TO BE IN ACCORDANCE

MITH SYDNEY MATERS' GUIDE "INSTALLING A RAINMATER TANK"

AND MATERS AT THE PROPERTY OF TANKS TO BE TO THE PROPERTY OF TANKS TO T

WITH SYDNEY MATERS' GUIDE "INSTALLING A RAINWATER TANK"

AVAILABLE AT WWW.sydneywater.com.gu

PROVIDE A DUAL SUPPLY SYSTEM AND BACKFLOW PREVENTION SYSTEM IN ACCORDANCE

WITH 'BASIX-DESIGN GUIDE FOR SINGLE DWELLINGS' BY NSW DEPARTMENT OF
INFRASTRUCTURE, PLANING AND NATURAL RESOURCES.

6. IF NOT SPECIFIED ON PLANS, THE FIRST FLUSH SYSTEM IS TO HAVE A MINIMUM SIZE OF
20L PER 100m2 OF ROOF CATCHMENT AREA PRIOR TO ENTERING THE RAINWATER TANK.
INDIVIDUAL SITE ANALYSIS IS REQUIRED IN HEAVILY POLLUTED AREAS TO DETERMINE IF
LARGER VOLUMES OF FIRST FLUSH RAINWATER ARE TO 3E DIVERTED. IF IN DOUBT, CHECK
WITH LOCAL HEALTH AUTHORITIES.

1. SCREENED DOWNPIPE RAINWATER HEAD OR OTHER SUITABLE LEAF AND DEBRIS DEVICE TO BE
INSTALLED ON EACH DOWNPIPE. SCREEN MESH TO BE 4-6mm AND DESIGNED TO BE SELF-CLEANING.

8. FIRST FLUSH DEVICES, OR APPROVED ALTERATIVE, TO BE INSTALLED WITH AN AUTOMATED
DIVERSION AND DRAININGS SYSTEM, THAT IS, NO MANUAL DIVERSION AND DRAINAGE VALVES.

REFER TYPICAL FLUSH OUT PIT FOR DETAILS.

9. BEFORE PURCHASING MATERIALS OR PAINT TO BE USED ON ROOF CATCHMENT AREAS, THE
MANUFACTURER'S RECOMMENDATIONS ON LABBLE AND BROCHLEES FOR RAINWATER TANK.
SUITABILITY TO BE READ AND ADHERED TO.

10. PRE-STORAGE PITS FOR UNDERGROUND RAINWATER STORAGE TANKS AND FLUSH OUT PITS MAY
ASSIST IN LIMITING SILT, AND PREVENT VERTINI, INSECTS (INCLUDING MOSQUITOES) AND DEBRIS

PRE-STORAGE PITS FOR UNDERGROUND RAINMATER STORAGE TANKS AND FLUSH OUT PITS MAY ASSIST IN LIMITING SILT, AND PREVENT VERMIN, INSECTS (INCLUDING MOSQUITOES) AND DEBRIS FROM ENTERING THE RAINMATER STORAGE AREA.
BUILDER/PLUMBER TO ENSURE THE INSTALLATION OF THE RAINMATER TANK SYSTEM IS IN ACCORDANCE WITH THE RELEVANT AUSTRALLAN STANDARDS AND THE RAINMATER TANK DESIGN AND INSTALLATION HANDBOOK - HB 230-2008. IF IN DOUBT CONTACT ENGINEER.

The copyright of this drawing remains with Horther reulting Engineers Phy Ltd. Trading as NB Consultin

12. RAINWATER TANK TO SE WATER PROOFED IN ACCORDANCE WITH HB 230-200B

SURFACE DRAINAGE TO BE PROVIDED IN ACCORDANCE WITH AS 3500.3

NOTE:

SUBSOIL DRAINAGE TO BE INSTALLED WHERE REQUIRED AS PER AS 3500,3

NOTE:

BUILDER TO ENSURE A MINIMUM OF 1.8m BETWEEN INVERT OF EAVES GUTTER AND TOP WATER LEVEL OF OSD BASIN.

NOTE: OSD BASIN

FOR ABOVE GROUND DETENTION BASINS BUILDER IS TO ENSURE VOLUME HAS BEEN ACHIEVED PRIOR TO LANDSCAPING AS A WORKS AS EXECUTED PLAN (WAE) MAY BE REQUIRED BY COUNCIL PRIOR TO CERTIFICATION AND APPROVAL

NOTE: EXISTING SERVICES

CONTRACTOR TO LOCATE ALL EXISTING SERVICES PRIOR TO EXCAVATION AND NOTIFY ENGINEER OF ANY POTENTIAL CLASHES WITH THE PROPOSED DRAINAGE EASEMENT PIPE LINE.

NOTE: EXCAVATION AROUND TREES

CARE SHOULD BE TAKEN WHEN UNDERTAKING WORKS IN THE VICINITY OF SELECTED TREES NOT TO DISTURB THE TREE ROOT SYSTEM. HAND DIGGING OF TRENCHES ETC MAY BE NECESSARY, REFER ARBORISTS REPORT

NOTE: CHARGED SYSTEM

ALL PIPE WORK IN CHARGED SYSTEM TO BE 100mm & uPVC PRESSURE OR SEWER GRADE PIPES WITH ALL JOINTS PRESSURE SEALED TO 500mm ABOVE INLET LEVEL OF RWT.

NOTE:

ALL DPI DOWN PIPES TO DISCHARGE INTO RAINWATER RE-USE TANK IN ACCORDANCE WITH AS 3500.3

> DANGER **CONFINED SPACE** NO ENTRY WITHOUT CONFINED SPACE TRAINING

TANK ENTRY SIGN



LEGEND: BLACK ON YELLOW BACKGROUND

SIGN FOR RWT AND OUTLETS SCALE . NTS.

NOTES:

ALL DIMENSIONS TO BE VERIFIED ON SITE BY BUILDER BEFORE COMMENCING WITH WORK.

> THE IS AN ON-SITE STORMWATER DETENTION SYSTEM IT IS AN OFFERSE TO TAMPER WITH TH DEVICE WITHOUT THE WRITTEN CONSENT OF COUNCIL THIS PLATE MUST NOT BE REHOVED

OSD TANK SIGN SCALE . N.T.S.

# ngineers

Thancially responsible by owner should they damage underground networks.

DATAGES CLAIMS
CAUSE EXPENSIVE PINANCIAL LOSSES
TO BUSINESS
CLT OFF BYERCHICT SERVICES
DELAY PROJECT COMPLETION TIMES
WHILE THE DAMAGE IS REPAIRED

MINIMISE YOUR RISK AND DIAL BEFORE YOU DIG. - TEL. 1100

ISSUED FOR D.A. SUBMISSION ONLY NOT FOR CONSTRUCTION

D06

Paul R Bruce

0

sultin

IF IN DOUBT ASK

L.G.

									DIAL 1100 BEFORE YOU DIG	CONS	_
			DOCUMENT CERTIFICATION	AT Consult	ing Engineers At	chitect:		Project:	SENIORS LIVING	Date:	Γ
<u> Patrickia i P</u>			DOCOTILATI CENTILORI IONI		INIG LINGTHEOUS		Environa Studio	07 00 N		May 2010	۱
1940a Marija (M. 640 M.			Date : 1444 19' ( )		818 AB.N. 24 076 121 816		Environa Studio	27-29 Nor	th Avaion Road Avaion Beach N.S.W. 2107	1107 2011	١
D FOR D.A. SUBMISSION ONLY - NOT FOR CONSTRUCTION - PROJECT TITLE ALTERED	P.R.B.	M,W,	Rick G Wray	Sydney: Ph: (02) 9984 70		ient		Drawino Title:		Job No:	•
D FOR D.A. SUBMISSION ONLY - NOT FOR CONSTRUCTION	P.R.B.		BE(CIVII), CPErg, MIEAUNT., NER., RPEQ: 0628.	Suite 207, 30 Fisher Road Gold Coast: Ph; (07) 56:	Dag 1111) 11.0.111 2000			- 5	TORMWATER DRAINAGE		•
tion: I with the control of the cont	Bv.			Unit 6, 1726 Gold Coast Highway Burleigh Heads QLD 4220		,	Armada Property Pty Ltd		NOTES	1902	_

