

WASTE MANAGEMENT PLAN

Proposed Lot 2, 49 Blackbutts Road Frenchs Forest NSW 2086

Construction Stage 2

Materials On Site		Reuse and Recycling		
Type of Material	Estimated Volume	ON SITE Reuse or recycling methods	OFF SITE Contractor/Recycling Outlet	DISPOSAL Contractor and landfill site
Excavated Material	24t approx.	Usually equal cut/fill	Galea Group Pty Ltd PO Box 4264 Londonderry NSW 2753	Galea Group Pty Ltd PO Box 4264 Londonderry NSW 2753 Spring Farm / Eastern Creek
Green Waste	Nil	Nil	Nil	Nil
Bricks	Nil	Nil	Nil	Nil
Concrete	0.2m ³	Nil	Maclean's Waste 02 4735 6700 PO Box 35 Glenbrook NSW 2773	Maclean's Waste 02 4735 6700 PO Box 35 Glenbrook NSW 2773
Timber – Please specify	Prefabricated timber	Nil	Maclean's Waste 02 4735 6700 PO Box 35 Glenbrook NSW 2773	Maclean's Waste 02 4735 6700 PO Box 35 Glenbrook NSW 2773
Plasterboard	10m ² approx.	On-Site Bin/ On-Site Skip	Durnco 02 9608 2488 1/7-9 Progress Circuit Prestons NSW 2170	Durnco 02 9608 2488 1/7-9 Progress Circuit Prestons NSW 2170
Metal	Off Cuts 0.1m ³	On-Site Bin/ On-Site Skip	Maclean's Waste 02 4735 6700 PO Box 35 Glenbrook NSW 2773	Maclean's Waste 02 4735 6700 PO Box 35 Glenbrook NSW 2773
Wall Tiles	0.2m ³	On-Site Bin/ On-Site Skip	Maclean's Waste 02 4735 6700 PO Box 35 Glenbrook NSW 2773	Maclean's Waste 02 4735 6700 PO Box 35 Glenbrook NSW 2773

On-going Management Stage 2

A bin is placed in a designated place on site during construction to store rubbish and is removed periodically throughout the construction program.

On completion, rubbish is removed by the contractor from site.

As our materials are pre-fabricated and pre-calculated, a minimal waste is built up during construction.

Contractors are encouraged to store waste in correct position to ensure a safe working site.

As Council provides bins on completion for occupants, the property owners are encouraged to use them correctly in accordance with Council's Policy.