



Allroad Group Pty Ltd

Traffic Management Plan (TMP)

Greg Hunter

22 Mccarrs Creek Road,
Church Point 2105

Allroad Group Pty Ltd
40 Hallstorm Pl,
Wetherill Park, NSW 2164

Document & Version Control

Project Name: Construction and Demolition
Address: 22 Mccarrs Creek Road, Church Point 2105
Client: Greg Hunter
File Reference: ARG 23-031 TMP

Version	Date	Author	Approved by	
Draft	10/07/2023	Harpreet Singh	Greg Hunter	
V1.0	03/08/2023	Harpreet Singh	Greg Hunter	

Allroad Groups consultants are qualified personal, with the relevant "Prepare a Work Zone Traffic Management Plan" accreditation.

This TMP has been prepared for the Client and for the specific purpose of seeking approval for their works, as stated in the document.

Allroad Group does not accept any responsibility for any amendments of the content of this report by a third party.

This document has been prepared based on the Client's descriptions, their requirements and other information provided by the Client and other third parties.

Table of Content

1. Introduction	4
2. Key Stakeholders	4
3. Construction Site Location & Context	5
3.1 Site Location	5
3.2 Road Hierarchy	6
3.2.1 Reginal Roads.....	6
4. Council Permits/Transport Approval	7
4.1 Council Permits	7
4.1.1 Works Zone	7
4.1.2 ROL Application	7
5. Construction & Traffic Management.....	9
5.1 Construction Stages: Dates & Work Hours	9
5.2 Description of Works, Duration & Traffic Management	10
5.3 Impact on nearby Construction Sites.....	10
5.4 The proposed method of loading and unloading excavation and construction machinery...	10
5.5 Resident Access to Properties	10
5.5 Traffic Controller Requirements.....	11
5.6 Long Term Temporary Signage	11
6. Pedestrian & Cyclist Management.....	12
6.1 Pedestrians	12
6.2 Cyclists.....	12
7. Construction Site Management.....	13
7.1 Site Contact Person	13
7.2 Site Compound.....	13
7.3 Site Fence	13
7.4 Contractor Parking Arrangements	13
7.5 Material Handling	13
7.6 Environmental Procedures.....	15
8. Construction Site Access Management	16
8.1 Site Access.....	17
8.1.1 Construction Vehicle Movements per Day	18
8.2 Driver Code of Conduct	18
8.3 Work site inspections, recording and reporting	19
9. Public Transport Services	20
9.1 Railway Services.....	20
9.2 Bus Services.....	20
10. Impacts on the Community	21
10.1 Communication Strategy	21

10.4 Emergency Services	22
Appendix A – Traffic Guidance Scheme	23

Figures

Figure 1- Construction Site Location (Six Maps)	5
Figure 2- Street View (Google Street View)	5
Figure 3 - Road Hierarchy (https://roads-waterways.transport.nsw.gov.au/classification/map/index.html)	6

Tables

Table 1 - Key Stakeholders	4
Table 2- Construction Stages Overview	9
Table 3 – Stage 1 Overview.....	10
Table 4 - Vehicle Ingress and Egress	17
Table 5- Construction Vehicle Movements all Stages	18
Table 6- Communication Strategy	21

1. Introduction

This Traffic Management Plan (TMP) has been commissioned by Greg Hunter for the alterations and Extension works to dwelling house at 22 Mccarrs Creek Road, Church Point.

The purpose of this report is to detail the Traffic Management during the construction works, which would minimise traffic impacts on the surrounding road network, ensure safety and efficiency for workers, pedestrians, cyclists and other road users, and provide information regarding the construction vehicle access routes and any changed road conditions (if applicable).

The TMP and Traffic Guidance Scheme (TGS) have been prepared in accordance with:

- Australian Standards 1742.3 2009
- RMSs "Traffic Control at Work Sites Technical Manual" V6.1
- Austroads "Temporary Traffic Management Manual" 2019

The Applicant is not allowed to commence constructions until the TMP has been approved by the Northern Beaches Council as per the development application (DA2021/2113).

2. Key Stakeholders

The table below shows the Key Stakeholders of the project.

Company Name	Contact Name (First & Last)	Position	Role of the company within the project	Contact Details (Email & Phone)
Constructive Construction	Greg Hunter		Spokesman	0418460646 constructive6@bigpond.com
Peter Downes	Peter Downes		Designer and DA applicant	0488662445 peter@peterdownes.com.au

Table 1 - Key Stakeholders

3. Construction Site Location & Context

3.1 Site Location

The construction site is located at 22 Mccarrs Creek Road, in the suburb of Church Point and under the jurisdiction of the Northern Beaches Council. The site is bounded by the following roads:

North: Pittwater Road

South: Walker Place



Figure 1- Construction Site Location (Six Maps)




Figure 2- Street View (Google Street View)

3.2 Road Hierarchy

The road hierarchy within the area of the construction site is presented in *Figure 2* and described below:




Figure 3 - Road Hierarchy (<https://roads-waterways.transport.nsw.gov.au/classification/map/index.html>)

3.2.1 Regional Roads

Mccarrs Creek Road is a 2-lane, 2-way in Church Point. Furthermore, it requires the approval from TMC as well as Council. It runs in a North – South direction in the vicinity of the site. The road provides a link to Pittwater Road in the South and only way access for residents for accessing different location as it is not connected to any other link road.

Speed Limit: 50km/h

Distance to Site: 0m

4. Council Permits/Transport Approval

4.1 Council Permits

The applicant will ensure that prior to the commencement of works all relevant council permits such as a "Stand Plant" and "Works Zone" permits have been obtained from the Northern Beaches Council.

4.1.1 Works Zone

During the early stages of the construction works a "Works Zone" permit will be applied for when necessary. The location of the proposed works zone will be at the front of the property.

4.1.2 ROL Application

Mccarrs Creek Road is a regional road with the shared responsibility of the council and transport. It requires the approval of transport of any work being carried out on the road. Project must be approved by council prior to application being submitted for transport approval. ROL application takes 10 working days process to access.

5. Construction & Traffic Management

Greg Hunter and their Builder will be carrying out the construction works at 22 Mccarrs Creek Road, Church Point.

5.1 Construction Stages: Dates & Work Hours

The project consists of 1 Stage. The start and end dates as well as the working hours are shown in the table below:

Dates and Times	
Duration of Entire Project excluding unexpected events such as weather etc.:	15 Months
Stage 1	Demolition (2 Weeks)
Beginning Stage 1:	TBC
Finish Date Stage 1:	TBC
Hours of Work during Stage 1:	Mon – Fri: 7am – 5pm
	Sat: 8 am-1 pm (No work on Sunday or Public Holiday)
Stage 2	Excavation (2 Weeks)
Beginning Stage 2:	TBC
Finish Date Stage 2:	TBC
Hours of Work during Stage 2:	Mon – Fri: 7am – 5pm
	Sat: 8 am-1 pm (No work on Sunday or Public Holiday)
Stage 3	Construction (56 Weeks)
Beginning Stage 3:	TBC
Finish Date Stage 3:	TBC
Hours of Work during Stage 3:	Mon – Fri: 7am – 5pm
	Sat: 8 am-1 pm (No work on Sunday or Public Holiday)

Table 2- Construction Stages Overview

Works will only take place within council approved times. Out Of Hours application must be lodged and approved prior to the implementation of the works.

5.2 Description of Works, Duration & Traffic Management

The tables below provide an overview of the construction stages, their duration, the description of works as well as the traffic management.

Stage 1

Stage 1 (Duration: 6-7 Months)	
Construction Works	<ul style="list-style-type: none"> Construction and Demolition Works
Traffic Management	<ul style="list-style-type: none"> Heavy Vehicle Movement ARG 23-1126 TGS Stop/Slow (if necessary) ARG 23-1127 TGS Vehicle Movement Plan ARG 23-1128 TGS

Table 3 – Stage 1 Overview

The Traffic Guidance Schemes for this project are shown in **Appendix A**.

5.3 Impact on nearby Construction Sites

There are no construction works in the proximity of the construction site.

5.4 The proposed method of loading and unloading excavation and construction machinery

Current parking is limited to the verge construction of road base to the side of the bitumen road. It is proposed to use the verge for the full frontage of No. 22 and half frontage of No. 20 for tradesman to unloading/loading of excavation and construction machinery/building materials.

Note: No tower crane to required during construction period.

5.5 Resident Access to Properties

All residents will be able to always access their properties.

5.5 Traffic Controller Requirements

All Traffic Controllers (TCs) who attend the construction site must hold the following accreditation to perform their Traffic Control duties:

- Traffic Controller Ticket
- Implement Traffic Control Plans Ticket

All Traffic Controllers must also wear the appropriate PPE for the time of day & weather.

Before commencing work all Traffic Controllers are required to attend inductions for the project if mandatory and attend toolbox talks prior to each shift.

All Traffic Controllers need to have suitable TGS and SWMS for the project on site, any modifications to the TGS must be signed off by a Traffic Control Team Leader who holds at least a "Prepare Work Zone (PWZ)" ticket.

The traffic control devices such as signage and delineation must be in place before the Traffic Controllers commence work.

5.6 Long Term Temporary Signage

Any signage that is in place for more than 2 weeks and is continuously required, should, where appropriate, be erected in a permanent manner on signposts sunk into the ground in accordance with AS 1742.3 CL 4.7.5. Where 2 signs are to be displayed together at one location, they may be displayed on the same mounting, either side by side or one above the other if suitable. If one of the 2 displayed signs is a Roadwork Speed Zone sign, it must be placed closest to the traffic.

Roadwork Speed Zone Signs shall be erected at a min. of 600mm between the ground and the underside of the sign. Sign sizes will be determined in accordance to AS 1742.3 CI 3.2.3.

Long Term Temporary Signage must be installed by an experienced person holding a Transport for NSW accreditation of no less than an "Implement Traffic Control Plan" ticket.

Long Term Temporary Signage must accommodate daytime, nighttime & adverse weather conditions. All signs must meet the Australian Standards and Transport for NSW Specifications as per AS 1742.3 2009, Section 3.4.2 as well as the Austroads "Guide to Temporary Traffic Management".

6. Pedestrian & Cyclist Management

To ensure that pedestrians and cyclists can move safely, the work area will be clearly defined using appropriate fencing as per TCAWS V6.1 – Section 4.4.2.

6.1 Pedestrians

The current road alignment does not have footpaths on either side of the road.

6.2 Cyclists

Cyclists will not be obstructed by the construction works and will be able to use both sides of the road.

7. Construction Site Management

7.1 Site Contact Person

The site contact person for the project is Bruce Law.

Name: Greg Hunter

Phone: 0418460646

Email: constructive6@bigpond.com

7.2 Site Compound

The site compound of the construction site will be located within the existing building out the front of the house down the driveway.

7.3 Site Fence

A temporary sediment control fence around the property as well as a site safety fence at the front of the property will be erected to contain the work area.

An additional screen mesh will be installed to protect neighboring properties.

7.4 Contractor Parking Arrangements

Contractors to park on the designated parking. Driveway of No. 20 can be used as temporary parking for the tradesman.

Note: No Construction vehicle will be parked on Council Road blocking residents parking alongside road. In the case of space required for parking, prior council approval must be obtained.

7.5 Material Handling

The following provisions for material handling will be in place (as per Figure 5):

- Building material storage area on site (surrounded by site fence and sediment control fence)
- Building waste & recycling area on site (surrounded by site fence and sediment control fence)
- Excavation material to be loaded into trucks and excavation waste removal to be performed on the same day.
- Frontage of H.No:20 will be utilized as temporary crane hardstand for the material Loading/unloading.

7.6 Environmental Procedures

A range of measurements, including those outlined in the Environmental and Sedimental Control Plan (ESCP) shall be implemented to ensure the following:

- No dirt or debris from construction vehicles is tracked onto the public road network.
- reduce impacts to sensitive receivers, including, where practicable, operating noisy equipment away from sensitive receivers and implementing respite periods
- watering of dusty activities will be undertaken, or activities temporarily halted and then resumed once weather conditions have improved.
- spill kits will be provided at appropriate locations and near the site compound, parking area, dangerous goods areas, and the main project work area.
- All vibratory compactors must not be used closer than 30m from residential buildings unless vibration monitoring confirms compliance with the vibration criteria.
- Large heavy-duty driveways are present onsite from previous site use, as Austral masonry manufacturing yard.

A visual inspection of all vehicles will take place before entering the road reserve. Depending on the loose material, a manual clean using a heavy-duty brush to remove loose material from vehicle and then a sweep before vehicle is allowed to enter the road reserve.

In extreme cases hose vehicles remove material from vehicles before entering the road reserve making sure good practice of sediment control is in place around road drains.

Also note limitations on vehicles entering or leaving site during inclement weather.

8. Construction Site Access Management

The site access for each stage including Heavy Vehicle Routes will be outlined in the sections below. Construction Vehicles will use the indicated site accesses and ingress/egress the site in a forward motion, no reverse movements are allowed. Any turning movements will be carried out within the construction site boundaries.

No construction vehicles should obstruct any pedestrian crossings or footpaths. Traffic Controller might need to do intermittent stoppages to allow construction vehicles to enter or exit the site as location do not have any link road to allow left in and left out method.

Definition of Light & Heavy Vehicles for the purpose of this TMP:

- Light Vehicles – Car, Ute, Four-Wheel Drive, small bus, and concrete trucks up to 9.6m in length
- Heavy Vehicles – range from a 12.5m Heavy Rigid Vehicle (HRV) up to 26.0m B-Doubles

All drivers must comply with the Driver Code of Conduct, outlined in Section 8.2.

All heavy construction vehicles will consult the NHVR Route Planner to determine their movements to and from site. The NHVR Route Planner can be viewed at <https://www.service.nhvr.gov.au/#page=informationHub/routePlannerTool> .

Transport for NSWs Oversize Over Mass Unit will be notified of the roadworks if an oversized load needs to pass the worksite.

8.1 Site Access

The site can be accessed via Pittwater Road.

Heavy Construction Vehicles will use the following routes to get to and from site:



	Route	Description
Ingress		<p>Construction Ingress via:</p> <ul style="list-style-type: none"> Pittwater Road (SB)
Egress		<p>Construction Egress via:</p> <ul style="list-style-type: none"> Pittwater Road (NB)

Table 4 - Vehicle Ingress and Egress

8.1.1 Construction Vehicle Movements per Day

The following Construction Vehicles will be on site:

- Light Vehicles
- 5T Excavator
- 6 Wheel Tipper Truck

	Mon	Tue	Wed	Thur	Fri	Sat	Sun
Heavy Vehicles	≤4	≤4	≤4	≤4	≤4	≤4	/
Light Vehicles	≤4	≤2	≤2	≤2	≤2	≤2	/

Table 5- Construction Vehicle Movements all Stages

8.2 Driver Code of Conduct

All Drivers on Site must:

- be responsible and accountable for their own actions while operating a company vehicle.
- must have a current Driver License for the class of vehicle they are operating.
- comply with all traffic and road legislation.
- undertake daily pre-start checks of oil, tyre pressures, radiator, and battery levels of company vehicles that they regularly use.
- drive within the legal speed limit incl. driving to the environmental conditions.
- not drive outside the approved Heavy Vehicle Routes.
- be cognizant of the noise and emission requirements imposed within the Environmental Impact Statement (EIS).
- not queue on public roads unless approval has been sought.
- never drive under the influence of alcohol and other drugs, incl prescriptions and over the counter medication that cause drowsiness, influences brain functions, neural activities and various vital functions of the body-
 - report to their supervisor if they have been prescribed medication prior to the start of the work.
- avoid distraction when driving-
 - adjust car stereos/ mirrors etc. before setting off or pull over to safely do so.
 - not play with their mobile phone while operating the vehicle.
- report ALL near-misses, crashes, and scrapes to their manager.
- report vehicle defects to a manager prior to the next use of the vehicle.
- keep loads always covered.

8.3 Work site inspections, recording and reporting

The inspection, review and audit of temporary traffic management (TTM) arrangements are critical to ensure that the work site is operating safely. As such, the structure, schedule and frequency of these activities must be considered and identified during the TTM planning phase. These aspects will vary depending on the size, complexity and duration of works as per TCWS technical manual V6 (2020) section 8.

Weekly inspections must only be carried out by a PWZTMP qualified person. Weekly inspections must be carried out when a site is first open and at least once every week thereafter.

9. Public Transport Services

9.1 Railway Services

The *Integrated Public Transport Service Planning Guidelines, Sydney Metropolitan Area* (Transport for NSW – December 2013) states that rail services influence the travel choices of areas that are within 800m (10min walk) of a railway station.

There is no close train station in Church Points.

9.2 Bus Services

The *Integrated Public Transport Service Planning Guidelines, Sydney Metropolitan Area* (Transport for NSW – December 2013) states that bus services influence the travel choices of areas that are within 400m (5min walk) of a bus stop.

The closest bus stop to the site is "Maccarrs Creek Road" and is approx. 170m Southeast of the site. The bus stop location is far from location and the current Traffic guidance Scheme do not affects the buses at all. No buses will be affected by the project.

Note: A relevant email will be sent to the bus company regarding the upcoming project prior to the commencement date of work informing them about construction work.

10. Impacts on the Community

10.1 Communication Strategy

A communication Strategy will be established by Greg Hunter to inform residents and businesses in the area of the proposed construction works. Resident access will always be maintained. The table below outlines the communication strategy to ensure that adequate communication with key stakeholders has been met.

Risk	Strategy	Communication Channel
Wider Traffic Disruption	Wider Community and Stakeholders informed through letter box drops	Letter Box Drops by Greg Hunter
Construction Related Traffic	<p>Ensure that Heavy Construction Vehicles use routes as identified in the TMP</p> <p>and</p> <p>Ensure that residents in the area are notified in advance to any traffic changes that may affect them</p>	

Table 6- Communication Strategy

10.4 Emergency Services

Emergency vehicles will not be impacted by the construction works and will be able to use all carriageways within the vicinity of the construction site without any restrictions. Emergency vehicles can ingress and egress the site using the indicated site access at 16 Fairwater Drive, Breakfast Point.

Harpreet Singh


Harpreet Singh

Planner


M.B.A (Finance)






Master of applied Information Technology (IT)

PWZTMP No: TCT0063633





Appendix A – Traffic Guidance Scheme













	Designed by:		Harpreet Singh	Designed by:	Ronak Gandhi	Legend:  Work Area	Compliance Notes: 1. All TGSs are in accordance with TNSW - TCAWS V6.1 & Austroads Guide to Temporary Traffic Management 2019 2. Recommended taper lengths TNSW - TCAWS V6.1, Table 7-3 3. Sign spacing Austroads TTM, Part 3, Table 2.2 4. Recommended sight distances to devices Austroads TTM, Part 3, Table 2.3 5. Traffic controller min. sight distance TNSW - TCAWS V6.1, Table 5-13 6. End-of queue management TNSW - TCAWS V6.1, Sec 4.6 7. Spacing of cones and bollards TNSW - TCAWS V6.1, Table 6-2	REVISION	REV	Description	Type of TTM:	Duration:	Client: 				
	Qualification No:	TC10028419	Qualification No:	TC10063633	00				sent to client	Static Works	Single Shift						
	Role:	Senior Project Planner	Role:	Planning & Design Manager	01					TTM Set-up:	Truck Symbolic Signs Installation						
	Signature:		Signature:		Shift TTM Inspections: after installation -> every 2h				Speed Limit:								
								Review Date:	17/07/2023	50 km/h		Project Description: Repair and Maintenance					
								North Code:		Map Reference:	Bing Satellite		Work Location:				
								Sign Type:	Swing Stand	Issue Date:	10/07/2023		Page No.:	1:500			
											10/07/2023		01 of 03				
													Drawing No:	ARG 23-1126 TGS	TMP Reference No.:	N/A	

Pedestrian Key




Note: This TGS only require "when occupying one lane out" to do Stop/Slow to maintain traffic flow all time.

<div></div> <div>Allroad Group Pty Ltd</div>		Designed by: Harpreet Singh Qualification No: TCT0028419	Designed by: Ronak Gandhi Qualification No: TCT0063633	<div>Legend:</div> <div><div> Buffer Zone</div><div> Cone</div><div> Transition</div><div> Work Area</div></div>		<div>Compliance Notes:</div> <div>1. All TGSs are in accordance with TINSW - TCAWS V6.1 & Austroads Guide to Temporary Traffic Management 2019</div> <div>2. Recommended taper lengths TINSW - TCAWS V6.1, Table 7-3</div> <div>3. Sign spacing</div> <div>4. Recommended sight distances to devices Austroads TTM, Part 3, Table 2.2</div> <div>5. Traffic controller min. sight distance TINSW - TCAWS V6.1, Table 5-13</div> <div>6. End-of queue management TINSW - TCAWS V6.1, Sec 4.6</div> <div>7. Spacing of cones and bollards TINSW - TCAWS V6.1, Table 6-2</div>		<div>REVISION</div> <div>REV</div> <div>Description</div> <div>Type of TTM:</div> <div>Static Works</div> <div>Duration:</div> <div>Single Shift</div> <div>TTM Set-up:</div> <div>STOP/SLOW</div>		Client: 			
Signature: 		Role: Senior Project Planner		Signature: 		Role: Planning & Design Manager		Project Description:		Repair and Maintenance			
Implementer Name: 		Implementer Qualification No: TCI.....		North Code: 		Map Reference: Bing Satellite		Scale: 1:500		Work Location:		22 Mccarrs Creek Road, Church Point	
.....		TCT.....		Sign Type: Swing Stand		Issue Date: 10/07/2023		Page No.: 01 of 03		Drawing No: ARG 23-1127 TGS		TMP Reference No.: N/A	


Note: Truck driver to communicate with Traffic Controller prior to entering/exiting the site on UHF ____.

Spotter to spot trucks to job site .




Legend: Cone Work Area		Designed by: Ronak Gandhi	Designed by: Hapreet Singh	Qualification No: TCT006633	Qualification No: TCT0028419	Role: Senior Project Planner	Signature:	Implementer Name:	Implementer Qualification No: TCT.....	Allroad Group Pty Ltd	
Compliance Notes: 1. All TCSs are in accordance with TNSW - TCASWS V6.1 & Austroads Guide to Temporary Traffic Management 2019 2. Recommended taper lengths TNSW - TCASWS V6.1, Table 7-3 3. Spacing TNSW - TCASWS V6.1, Table 7-3 4. Recommended sight distances to devices TNSW - TCASWS V6.1, Table 2.2 5. Traffic controller min. sight distance TNSW - TCASWS V6.1, Table 5-13 6. End-of queue management TNSW - TCASWS V6.1, Sec 4.6 7. Spacing of cones and bollards TNSW - TCASWS V6.1, Table 6-2		Revision REV 00 sent to client 01		Description Static Works TTM Set-up: Vehicle Movement Plan		Duration: Single Shift Vehicle Movement Plan		Type of TTM: Static Works TTM Set-up: Vehicle Movement Plan		Client: weatherhex	
Project Description: Repair and Maintenance		Work Location: 22 Mccarrs Creek Road, Church Point		Drawing No.: ARG 23-1128 TCS		Page No.: 01 of 03		Issue Date: 10/07/2023		Map Reference: Bing Satellite Scale: 1:500	
Review Date: 17/07/2023		North Code: 		Speed Limit: 50 km/h		Shift TTM Inspections: after installation -> every 2h		Type of TTM: Static Works TTM Set-up: Vehicle Movement Plan		Client: weatherhex	
Sign Type: Swing Stand		Review Date: 17/07/2023		North Code: 		Speed Limit: 50 km/h		Type of TTM: Static Works TTM Set-up: Vehicle Movement Plan		Client: weatherhex	


TCAWS V6.1, Sec. 4.6.3: End-of-Queue Management



TCAWS V6.1, Sec. 6.7.2: Dynamic deflection and exclusion zone



TCAWS V6.1, Table 7-2: Dimension D based on Speed Zones



TCAWS V6.1, Table 7-10: Permitted Tolerances for positioning of signs and devices

Tolerance	Positioning of signs, length of taper or marking	Spacing of delineating devices
Minimum	10% less than the distances or lengths given	Nil
Maximum	25% more than the distances or lengths given	10% more than the spacing shown

TCAWS V6.1, Table 6-3: Sign spacing requirements

Tolerance	Approaching speed	
	less than 65km/h	65km/h or greater
Minimum	D	2D
Maximum	D	D

TCAWS V6.1, Table 7-3: Recommended taper lengths


Speed [km/h]	Recommended Taper Length [m]		
	Traffic Control Taper	Lateral Shift Taper	Merge Taper
45 or less	15	15	15
46 to 55	15	15	30
56 to 65	30	30	60
66 to 75	N/A	70	115
76 to 85	N/A	80	130
86 to 95	N/A	90	145
96 to 105	N/A	100	160
Greater than 105	N/A	110	180

Note to Table 7-3: Speed is defined as the speed [km/h] of traffic at a position in the TGS where a device is located (e.g. start of a taper). This should be one of the following, in order of preference:


- The measured speed
- The predicted speed of traffic
- The preceding roadwork speed zone in accordance with Section 7.3 Dimension D; or
- The existing posted speed limit

TCAWS V6.1, Sec. 4.3.5: Protection of work area

Mandatory & recommended controls for static, short-term work



Mandatory & recommended controls for dynamic work



Mandatory & recommended controls for dynamic work




TCAWS V6.1, Table 6-2: Spacing of cones and bollards

Purpose and usage	Speed zone of device location [km/h]	Maximum spacing [m]
On approach to a traffic controller position (centerline or edge line)	All cases	4
Merge Tapers	55 to 75 greater than 75	9
Lateral shift tapers	55 to 75 greater than 75	12
Protecting freshly painted lines	55 to 75 greater than 75	18
All other purposes	55 to 75 greater than 75	24
	less than or equal to 55	4
	56 to 75 greater than 75	12
	76 to 85 greater than 85	18

TCAWS V6.1, Sec. 5.3.5: Working at night or in low visibility

Work site has appropriate road lighting	Additional signs and devices	Delineation in accordance with AS 1742.3	All personnel on site wear approved Hi-Vis clothing
- PTCs or TCs with stop/flow bats must be clearly visible to road users	- on high speed roads, high volume roads and busy roads in built-up areas, flashing arrow signs must be used at night	- Standard signs must be used for night works	- approved Class N Hi-Vis clothing for night-time works that conform with AS 4602.1 must be worn
- ITCs, works supervisors or team leaders must ensure that do not adversely affect road users and adjacent properties	- back-up units are made available on critical works	- All signs must have either Class 400 or Class 4001 yellow sheeling	- Any additional PPE must be worn as required
			- PPE must be clean and bright

TCAWS V6.1, Table 4.4.2: Pedestrians



TCAWS V6.1, Table 6-1: Edge Clearance

Edge of traffic lane to:	Edge Clearances from delineating device to traffic side edge
Line of traffic cones or bollards	- 0.5m for traffic speeds less than 65km/h - 1.0m for traffic speeds greater than 65km/h
Barrier Boards, temp. guide posts or temp. hazard markers	- 1.0m
Road Safety Barrier System	- 0.3m for traffic speeds less than 45km/h - 0.5m for traffic speeds 45 - 65km/h - 1.0m for traffic speeds 65 - 85km/h - 2.0m for traffic speeds greater than 85km/h

TCAWS V6.1, Table 5-13: Min Sight Distance

Existing Permanent Speed [km/h]	Length of Work Area [L]	Minimum Clear Sight Distance to oncoming traffic
less than 105	less than 60m	300m
less than 105	greater than or equal to 60m	L + 250m
greater than 105	less than 60m	400m
greater than 105	greater than or equal to 60m	L + 350m

	Designed by:	Harpreet Singh	Designed by:	Ronak Gandhi	Legend: Cone Work Area	Compliance Notes: 1. All TGSs are in accordance with TNSW - TCAWS V6.1 & Austroads Guide to Temporary Traffic Management 2019 2. Recommended taper lengths TNSW - TCAWS V6.1, Table 7-3 3. Sign spacing Austroads TTM, Part 3: Table 2.2 4. Recommended sight distances to devices Austroads TTM, Part 3: Table 2.3 5. Traffic controller min. sight distance TNSW - TCAWS V6.1, Table 5-13 6. End-of queue management TNSW - TCAWS V6.1, Sec 4.6 7. Spacing of cones and bollards TNSW - TCAWS V6.1, Table 6-2	REVISION <table border="1"> <tr> <th>REV</th> <th>Description</th> </tr> <tr> <td>00</td> <td>sent to client</td> </tr> <tr> <td>01</td> <td></td> </tr> </table>	REV	Description	00	sent to client	01		Type of TTM: Static Works Duration: Single Shift Client:
	REV	Description												
	00	sent to client												
	01													
	Qualification No:	TCT0028419	Qualification No:	TCT0063633										
Role:	Senior Project Planner	Role:	Planning & Design Manager											
Signature:		Signature:												
Implementer Name:	Implementer Qualification No:	TCT.....											
Review Date: 10/07/2023 North Code: Sign Type: Swing Stand						Shift TTM Inspections: after installation -> every 2h Speed Limit: 50 km/h Map Reference: Bing Satellite Scale: 1:500 Issue Date: 10/07/2023 Page No.:	Project Description: Repair and Maintenance Work Location: 22 Mccarrs Creek Road, Church Point Drawing No: TMP Reference No.: N/A							

