

# Demolition, Waste and Sediment Control Plan

## demolition of the existing and construction of a new dwelling – 32 The Strand, Whale Beach

### Overview

This plan relates to structures proposed to be demolished as part of the subject DA at the above address.

Key structures to be demolished include: dwelling, garage, and their ancillary elements.

### The site

Being of generous area and accessible the site is able to comfortably satisfy the demolition and waste minimisation objectives of the DCP.

### Plan

It is noted that contractors will be responsible for ensuring:

- Dedicated safe pedestrian access in front of the site is to be provided at all times.
- Demolition and construction waste will be minimised and separation, reuse and recycling of materials will be maximised.
- Demolition will be managed to ensure air and water borne pollutants such as, dust, odour, liquids and the like are minimised.
- Demolition will be managed to minimise site disturbance to the surrounding area.

### Key actions

1. Install Sediment Barriers on downslope side of property
2. Stockpile demolition materials on level sections at rear and front of existing dwelling. Separate waste, from reuse and recycle materials.

Date: 15.05.19

3. Clean and Clear footpath and roadway as required
4. Limit Disturbance when clearing
5. Wash Equipment in Designated area
6. Store all hard waste & litter in a designed area
7. Restrict vehicle movements and use the driveway only when possible.
8. Preserve as much grassed area as possible.

Further specific details can be provided at Construction Certificate stage when contractors are engaged to undertake the work.

Date: 15.05.19

Site / demolition concept plan






FIG 1




FIG 2

**SECTION DETAIL**

1.5 metre trench at max. 2.0 m spacing  
 500 mm to 600 mm  
 600 mm min.  
 Self-supporting geotextile  
 Direction of flow  
 On soil, 150 mm x 100 mm trench with compacted backfill and on rock, set the trench concrete  
 1.5 m star pickets spaced at 2.5 m intervals  
 Direction of flow  
 Undisturbed area  
 Min. 1.5 m  
 Star pickets at maximum 25 m spacing  
 PLAN  
 Flow

**Construction Notes**

1. Construct sediment fences as close as possible to being parallel to the contours of the site, but with small returns as shown in the drawing to limit the catchment area of any one section. The catchment area should be small enough to limit water flow if concentrated at one point to 50 litres per second in the design storm event, usually the 10-year event.
2. Cut a 150-mm deep trench along the upslope line of the fence for the bottom of the fabric to be entrenched.
3. Drive 1.5 metre long star pickets into ground at 2.5 metre intervals (max) at the downslope edge of the trench. Ensure any star pickets are fitted with safety caps.
4. Fix self-supporting geotextile to the upslope side of the posts ensuring it goes to the base of the trench. Fix the geotextile with wire ties or as recommended by the manufacturer. Only use geotextile specifically produced for sediment fencing. The use of shade cloth for this purpose is not satisfactory.
5. Join sections of fabric at a support post with a 150-mm overlap.
6. Backfill the trench over the base of the fabric and compact it thoroughly over the geotextile.

SEDIMENT FENCE

SD 6-8

Thicker spacer to filter  
 Kerb-side inlet  
 Gravel-bed with mesh or geotextile 'strawage'  
 Overflow  
 Gravel-filled with mesh or geotextile 'strawage'  
 Substrate  
 Filtered water  
 Thicker spacer to filter

**NOTE:** This practice only to be used where specified in an approved SWMP/SDP.

**Construction Notes**

1. Install filters to kerb inlets only at sag points.
2. Fabricate a sleeve made from geotextile or wire mesh longer than the length of the inlet pit and fill it with 25 mm to 50 mm gravel.
3. Form an elliptical cross-section about 150 mm high x 400 mm wide.
4. Place the filter at the opening leaving at least a 100-mm space between it and the kerb inlet. Maintain the opening with spacer blocks.
5. Form a seal with the kerb to prevent sediment by passing the filter.
6. Sandbags filled with gravel can substitute for the mesh or geotextile providing they are placed so that they firmly abut each other and sediment-laden waters cannot pass between.

MESH AND GRAVEL INLET FILTER

SD 6-11

**Construction Notes**

1. Fabricate a sediment barrier made from geotextile or straw bales.
2. Follow Standard Drawing 6-7 and Standard Drawing 6-8 for installation procedures for the straw bales or geotextile. Reduce the pocket spacing to 1 metre centres.
3. In wetways, artificial log points can be created with sandbags or earth banks as shown in the drawing.
4. Do not cover the inlet with geotextile unless the design is adequate to allow for all waters to bypass it.

GEOTEXTILE INLET FILTER SD 6-12

**Construction Notes**

1. Strip the topsoil, level the site and compact the subgrade.
2. Cover the area with needle-punched geotextile.
3. Construct a 200 mm thick pad over the geotextile using road base or 30 mm aggregate.
4. Ensure the structure is at least 15 metres long or to building alignment and at least 3 metres wide.
5. Where a sediment fence joins onto the stabilised access, construct a hump in the stabilised access to divert water to the sediment fence.

STABILISED SITE ACCESS SD 6-14

**CONSTRUCTION NOTES**

1. PLACE STOCKPILES MORE THAN 2 (PREFERABLY 5) METRES FROM EXISTING VEGETATION, CONCENTRATED WATER FLOW, ROADS AND HAZARD AREAS.
2. CONSTRUCT ON THE CONTOUR AS LOW, FLAT, ELONGATED MOUND, WHERE THERE IS SUFFICIENT AREA, TOPSOIL STOCKPILES SHALL BE LESS THAN 2 METRES IN HEIGHT.
3. WHERE THEY ARE TO BE IN PLACE FOR MORE THAN 10 DAYS, STABILISE FOLLOWING RECOMMENDED ESDP OR SWMP TO REDUCE THE C-FACTOR TO LESS THAN 1.0.
4. CONSTRUCT EARTH BANKS (STANDARD DRAWINGS) ON THE UPSLOPE SIDE TO CONCENTRATE FLOW TO STOCKPILES AND SEDIMENT FENCES (STANDARD DRAWING 6-4) 110.2 METRES DOWN SLOPE.

STOCKPILES SD 4-1