















SCHEDULE OF WORKS

MANAGEMENT PLAN

SEDIMENT CONTROL

PHASING OF WORKS

DISTURBED AREA IS APPROXIMATELY 0.059 Ha.

DIRECTED AROUND THE SITE WITHOUT CONTAMINATION.

WITH SILT FENCES ON THEIR DOWNSTREAM SIDE.

STRIP & STOCKPILE TOPSOIL.

UNDERTAKE SITE DEVELOPMENT.

DESCRIPTION

PLAN TO BE READ IN CONJUNCTION WITH DWG STORM-1 SITE STORMWATER

THE PROJECT IS THE PROVISION OF AN ALTERATION AND ADDITION. THE TOTAL

NO AREA IS TO BE DISTURBED OTHER THEN THAT DIRECTLY AFFECTED BY ACCESS, SITE REGRADING, SERVICING, ROAD WORKS AND DRAINAGE WORKS. FOR ALL OTHER AREAS ENTRY IS PROHIBITED AND IS TO BE CLEARLY DEFINED WITH THE INSTALLATION OF BARRIER FENCING. UPSTREAM WATER IS TO BE

CONTROL WILL BE VIA THE INSTALLATION OF SILT FENCES AS SHOWN ON PLAN.

STOCK PILES ARE TO BE LOCATED IN AREAS SHOWN ON THE PLAN (CLEAR OF

SERVICING, WATERCOURSES, ROAD AND DRAINAGE WORKS) AND PROVIDED

1. INSTALL ALL BARRIER AND SILT FENCING. BARRIER FENCING MAY BE

ERECTED AND REMOVED AS NECESSARY TO SUIT STAGING OF

AS EARTHWORKS ARE COMPLETED THESE AREAS ARE TO BE

ONLY AT THE COMPLETION OF WORKS AND STABILIZATION OF AREAS UPSTREAM ANY CONTROL DEVICES TO BE REMOVED.

INSTALL ALL TEMPORARY DRAINAGE STRUCTURES AS NECESSARY.

TOPSOILED, SEEDED AND MULCHED OR PAVED WITHIN 20 WORKING