





## **EROSION AND SEDIMENT CONTROL NOTES:**

NOT TO SCALE

**DISTURBED AREA** 

F82 MESH SUPPORT

EROSION AND SEDIMENT CONTROL MEASURES, AS DESCRIBED IN THIS EROSION AND SEDIMENT CONTROL PLAN, MUST BE INSTALLED AND FUNCTIONAL PRIOR TO COMMENCEMENT OF SITE WORKS.

SEDIMENT FILTER FENCE

ALTERNATIVE DETAIL

ALL EXISTING VEGETATION TO BE RETAINED AND OTHERS THAT NEED NOT BE DISTURBED SHOULD BE FENCED OFF FOR PROTECTION FROM CONSTRUCTION ACTIVITIES.

UNDISTURBED AREA

TRENCHMESH SUPPORTS

AT 2 METRE CENTRES.

SAND BAG OR ROCK

ANCHOR.

- EROSION AND SEDIMENT CONTROL STRUCTURES ARE TO BE CLEARED OF ACCUMULATED SEDIMENT AND DETRITUS ON A REGULAR BASIS (MINIMUM ONCE A WEEK) AND AFTER ALL SIGNIFICANT RAINFALL EVENTS.
- PROVIDE APPROPRIATE BINS FOR CONCRETE AND MORTAR SLURRIES, PAINTS, LIGHTWEIGHT WASTE AND LITTER. LIGHT-WEIGHT WASTE IS TO BE WIND-PROOFED. WASTE IS TO BE DISPOSED OF IN A TIMELY AND APPROVED MANNER.
- WHERE A SMOOTH SURFACE IS NOT REQUIRED, DISTURBED AREAS SHOULD BE LEFT IN A ROUGHENED SURFACE CONDITION TO REDUCE RUNOFF VELOCITY AND INCREASE INFILTRATION.
- TOPSOIL FROM EXCAVATION AREAS SHALL BE STRIPPED AND STOCKPILED FOR USE IN REHABILITATION OF DISTURBED AREAS AND/OR FUTURE LANDSCAPING.
- LOOSE BUILDING MATERIALS (SAND ETC) TO BE STOCKPILED ON SITE AT DESIGNATED AREA. STOCKPILES TO BE COVERED OR OTHERWISE STABILISED TO REDUCE WIND AND WATER IMPACTS.
- STOCKPILES OF LOOSE MATERIALS TO BE BATTERED AT 2V:1H AND NO MORE THAN 2 METRES IN HEIGHT UNLESS PROHIBITED BY INSUFFICIENT AREA
- REMOVE SPILT SAND AND OTHER MATERIALS FROM FLOW PATHS, GUTTERS, DRIVEWAYS AND PAVED AREAS AT THE END OF EACH DAY'S WORK.
- DO NOT OPEN ANY TRENCH UNLESS IT IS LIKELY TO BE CLOSED WITHIN THREE DAYS. WHEN TRENCHING, PLACE EXCAVATED SOIL UPSLOPE OF THE TRENCH AND AWAY FROM AREAS OF CONCENTRATED RUNOFF.
- 1WHEN CONSTRUCTING SEDIMENT FILTER FENCE, JOIN SECTIONS OF GEOTEXTILE AT SUPPORTS WITH A 150mm
- ALL DISTURBED AREAS ARE TO BE REHABILITATED AS SOON AS POSSIBLE. SITE MUST BE STABILISED PRIOR TO REMOVAL OF EROSION AND SEDIMENT CONTROL MEASURES.
- CONSTRUCT SMALL EARTHERN BUND UPSLOPE OF ALL EXCAVATIONS AND STOCKPILES OF LOOSE MATERIALS TO DIVERT SURFACE RUNOFF AWAY FROM BATTER SLOPES AND STOCKPILES.
- ROOF GUTTERING IS TO BE CONNECTED TO THE DRAINAGE SYSTEM AS SOON AS POSSIBLE.
- UNDERTAKE PRIMARY REVEGETATION BY TURFING OR COVERING SURFACE WITH MULCH TO REDUCE EROSION HAZARD. MULCH THICKNESS TO BE 20-40mm FOR AREAS TO BE SEEDED OR 75-100mm IN AREAS REQUIRING LONG-TERM MULCHING.
- 16. BUILDING PLATFORM MAY ALSO BE USED AS STOCKPILE AREA.
- WHEELS & UNDER-CARRIAGE OF EXCAVATOR TO BE WASHED TO REMOVE LOOSE MATERIALS & CLAY PRIOR TO LEAVING SITE. IF REQUIRED, OTHER VEHICLES LEAVING SITE TO BE WASHED TO MAINTAIN PUBLIC ROADS IN A CLEAN CONDITION
- 18. UNDERTAKE ANY ADDITIONAL EROSION AND/OR SEDIMENT CONTROL MEASURES NECESSARY TO COMPLY WITH THE PROTECTION OF THE ENVIRONMENT OPERATIONS ACT (1997).

The information contained on this drawing has been prepared for the exclusive use of the Client for this project. Ni Liability or responsibility is accepted for use of this information by any third party or for any other project.

			,	
Α	ISSUED FOR DEVELOPMENT APPROVAL	KW	KW	09.10.19
ISSUE	DESCRIPTION	BY	APR	DATE

Waddington Consulting Pty Ltd

Structural and Civil Engineering Consultants Suite 6, Level 5, 22 Central Avenue Manly NSW P.O. Box 1044 Manly NSW 1655 Phone (02) 9976 0070 Fax (02) 9976 0095 Email enquiries@wadconsulting.com

PROPOSED RECREATION CENTRE at: 39 CABBAGE TREE ROAD, BAYVIEW for: J CRAWFORD & J CRÁWFORD

DESIGN: K.W.	DATE: A	UG 2019	
DRAWN: <b>K.W</b> .	SCALE:	1:200	
FILENAME: 11434/2-(1.11 (A).DWG			
SIGNED:		SIZE	
		A3	
DRAWING No:		REV	

EROSION & SEDIMENT CONTROL DETAILS 11434/2-C2.01 A