

# **Demolition Plan for - 911 Pittwater Rd, Collaroy**

## **Day One to Three**

- Site Induction
- Safety checks are completed to ensure workers have correct (P.P.E) clothing – gloves, masks, hard hat, safety shoes, harnesses etc
- Fencing is installed with the necessary signage
- Hazardous material is located and a plan created for correct removal
- Machinery & Trucks are prepared for next steps. Note - Next steps commence once certification is issued by an independent assessor stating all visible asbestos had been removed and sealed correctly.
- Removal of visual asbestos commences – Correct removal measures must be adhered to. Asbestos will be sealed & stored correctly on site labeled “Asbestos Do Not Tamper” and checked at the end of each day

## **Day four to Seven**

- Independent asbestos assessor visits site to ensure asbestos removal has been carried out correctly. Photos and a report are prepared for certification of correct removal, in order to proceed with remainder of the demolition of structures

## **Day Eight to Ten**

- Machinery, Excavator & Trucks are delivered to site and site induction is carried out
- Safety checks are completed to ensure workers have correct (P.P.E) clothing – gloves, masks, hard hat, safety shoes, harnesses etc
- House demolition commences. Note - Traffic control may be required to manage entry and exit of machinery. You (the client) will be advised if Traffic control is required.
- Correct safety and work health and safety measures are taken to ensure correct removal of loads and to ensure dust is controlled
- Demolition is complete along with removal of all structures and waste
- Site Clean completed