

In-Situ Permeability

Prepared for: U + I Building Studio

Address: 4 Stinson Place, Forestville

Job No: 60189-IDF

Date: November 2022

Accredited for compliance
With ISO/IEC 17025
NATA Accreditation No. 19226

16-18 Sammut Street Smithfield NSW 2164 PO Box 2270 Smithfield NSW 1851 Ph: 02 9725 5522 Fax: 02 8786 6300

www.idealgeotech.com.au



PERMEABILITY TEST REPORT

Client: U+ I Building Studio Ideal Job Number: 60189-IDF
Project: Soil Permeability Test Date: 1-Nov-22
Location: 4 Stinson Place, Forestville Tested By: J. Giblin

Job ref / borehole ref: BH1 test location: Refer to plan

Test Method: AS /NZS 1547:2000 (refer to sketch)
Appendix 4.1F Soil Permeability measurement - constant head method

The borehole was soaked with potable water for 10 minutes prior to commencing the test.

Applies where S > 2H_c


Test Fluid : Potable water

Hole Radius, R: 0.05 m Hole Depth, D: 0.70 m

Depth to Water, $\mathbf{w_d}$: 0.10 m **Constant Head**, $\mathbf{H_c}$: 0.60 m

Depth to Water

Table, w (if known): NA m
- date & time: 1/11/22 1:30pm



Reading	Elapsed	Time	Water	Discharge
No.	Time	Interval	Added	Rate
	t	dt	per dt	
	(mins)	(mins)	(litres)	(litres/min)
1	1:30:00	0.00	0.000	0.00000
2	1:30:15	0.25	0.110	0.44087
3	1:30:30	0.25	0.110	0.44087
4	1:30:45	0.25	0.083	0.33065
5	1:31:00	0.25	0.083	0.33065
6	1:31:15	0.25	0.083	0.33065
7	1:31:30	0.25	0.083	0.33065
8	1:31:45	0.25	0.083	0.33065
9			0.000	
10			0.000	
11			0.000	
12			0.000	

Site conditions


soil moisture condition : moist vegetaion cover at test site: grass cover

slope: 3° towards south eas

surface cracks: none observed

water logging: no

Discha	rge Rat	o varei	ıc Timo
DISCHA	rge Kai	e versi	as riine



Discharge Rate Q = **0.3621** litres/min

Hydraulic

Conductivity, K = $\frac{Q\{Sinh^{-1}(H_c/R) - 1\}}{2 \pi H^2}$

	C	
=	5.8E-06	m/sec
=	0.5025	m/day
=	20.94	mm/hr
=	0.088	L/m2/sec

Notes: 1) Material Description: Silty sand topsoil up to 0.3m overlying silty sand up to 0.7m overlying XW rock

This document is COPYRIGHT- all rights reserved. No part of this document may be reproduced or copied in any form or by means without written permission by Ideal Foundations Pty Ltd. All other property in this submission shall not pass untill all fees for preparation have been settled. This submission is for the use onlyof the party to whom it is addressed and for no other purpose. No responsibility is accepted to any third party who may use or rely on the whole or any part of the content of this submission. No responsibility will be taken for this report if it is altered in any way, or not reproduced in full.



PERMEABILITY TEST REPORT

Client: U+ I Building Studio Ideal Job Number: 60189-IDF
Project: Soil Permeability Test Date: 1-Nov-22
Location: 4 Stinson Place, Forestville Tested By: J. Giblin

Job ref / borehole ref: BH2 test location: Refer to plan

Test Method: AS /NZS 1547:2000 (refer to sketch)
Appendix 4.1F Soil Permeability measurement - constant head method

The borehole was soaked with potable water for 10 minutes prior to commencing the test.

Applies where S > 2H_c


Test Fluid : Potable water

Hole Radius, R: 0.05 m Hole Depth, D: 1.00 m

Depth to Water, $\mathbf{w_d}$: 0.10 m **Constant Head**, $\mathbf{H_c}$: 0.90 m

Depth to Water

Table, w (if known): NA m
- date & time: 1/11/22 1:30pm



Reading	Elapsed	Time	Water	Discharge
No.	Time	Interval	Added	Rate
	t	dt	per dt	
	(mins)	(mins)	(litres)	(litres/min)
1	1:30:00	0.00	0.000	0.00000
2	1:30:10	0.17	0.193	1.13458
3	1:30:20	0.17	0.165	0.97250
4	1:30:30	0.17	0.193	1.13458
5	1:30:40	0.17	0.193	1.13458
6			0.000	
7			0.000	
8			0.000	
9			0.000	
10			0.000	
11	·		0.000	
12			0.000	

Site conditions


soil moisture condition : moist vegetaion cover at test site: grass cover

slope: 3° towards south eas

surface cracks: none observed

water logging: no

Discharge Rate versus Time



Discharge Rate Q = 1.0941 litres/min

Hydraulic

Conductivity, K = $\frac{Q\{Sinh^{-1}(H_c/R) - 1\}}{2 \pi H^2}$

	C	
=	9.3E-06	m/sec
=	0.8000	m/day
=	33.33	mm/hr
=	0.182	L/m2/sec

Notes: 1) Material Description: Silty sand topsoil up to 0.3m overlying silty sand up to 1.0m overlying XW rock

This document is COPYRIGHT- all rights reserved. No part of this document may be reproduced or copied in any form or by means without written permission by Ideal Foundations Pty Ltd. All other property in this submission shall not pass untill all fees for preparation have been settled. This submission is for the use onlyof the party to whom it is addressed and for no other purpose. No responsibility is accepted to any third party who may use or rely on the whole or any part of the content of this submission. No responsibility will be taken for this report if it is altered in any way, or not reproduced in full.





DRAWING TITLE: Borehole Location Plan PROJECT NAME: In-Situ Permeability SITE LOCATION: 4 Stinsen Place, Forestiville COUNCIL NAME: Northern Beaches Council

JOB NUMBER: 60189-IDF FIGURE NUMBER: Figure 1

DRAWN BY: Ben CHECKED BY: Dane DATE: November 2022

