## WATER AND SEDIMENT CONTROL MEASURES

- 1. PRE-EXISTING SITE ACCESS POINTS ARE RETAINED DURING CONSTRUCTION. SITE ACCESS POINTS ARE STABILISED WITH GEO-TEXTILE FABRIC AND BLUE METAL. A VEHICLE GRID ENSURES MINIMAL SOIL PARTICLES ARE REMOVED FROM THE SITE.
- 2. GEO-TEXTILE SEDIMENT FENCES LOCATED ALONG THE LOWER SITE BOUNDARIES TO CONTROL SEDIMENT RUNOFF.
- 3. KERBSIDE DRAINS ARE PROTECTED WITH GRAVEL SAUSAGES WHERE REQUIRED.
- 4. MATERIAL STOCKPILES ARE COVERED AND LOCATED WITHIN SEDIMENT FENCES.
- 5. EXCAVATED MATERIAL IS PLACED UPSLOPE OF SERVICE TRENCHES. TRENCHES ARE FILLED AND COMPACTED IMMEDIATELY AFTER INSTALLATION OF SERVICES.
- 6. PAVEDAREAS AND FOOTPATHS ARE SWEPT DAILY WITH SEDIMENT COLLECTED.
- 7. EROSION AND SEDIMENT CONTROLS ARE TO BE CHECKED DAILY AND REPAIRED WHEN NECESSARY

## **WASTE GENERATION**

ALL CONSTRUCTION AND WASTE MATERIALS TO BE STORED DESIGNATED AREAS NOMINATED DURING CONSTRUCTION STAGE.

ALL DEMOLITION AND EXCAVATION MATERIALS TO BE COLLECTED WEEKLY FROM SITE DURING DEMOLITION/EXCAVATION STAGE.



