


BUILDING DESIGNERS







P.O. Box 4101, North Curl Curl, N.S.W. 2099 Ph: (02) 9905 6261 Fax: (02) 9905 6447 Mobile: 0418 662 771 Email: lks1@bigpond.net.au


PROJECT: PROPOSED ALTERATIONS NORTH CURL CURL SLSC HUSTON PARADE, NORTH CURL CURL. N.S.W. 2099 LOT. 7356 D.P.1167221


DATE: 16th April, 2018 CLIENT: NORTH CURL CURL SCALE: AS SHOWN SURF LIFESAVING CLUB Inc.


DRAWING TITLE:


LANDSCAPE PLAN


DRAWN: L.K.S. SITE EVALUATION PLAN and PROJECT REF:1804DADA 02 Rev. A











ON-GOING WASTE MANAGEMENT 240 lt / week (all year) Council's Recycling Bin 240 lt / weekly (sumr JRM Council's Contract Caretake Council's Recycling Bin URM Council's Contractor Paper 240 lt / weekly (summer

Information provided by Surf Life Saving Sydney Northern Beaches.

THIS PLAN TO BE READ IN CONJUNCTION WITH DA2018/0626 NORTHERN BEACHES COUNCIL

WASTE MINIMISATION AND SORTING

The aim is to reduce the amount of material going to landfill, and to increase the amount of material recycled, thus reducing its embodied energy and increasing its usefulness. This will also result in significant savings for the project. Waste minimisation best practice shall be adhered to during the course of the works.

- 1. The builder shall keep the works clean and tidy. The builder shall issue a directive to all persons working on the site, using an A3 (420mm x 300mm) sign in the most prominent position as possible, as follows; **DON'T GET WASTED GET SORTED** EACH SUBCONTRACTOR IS RESPONSIBLE FOR THEIR WASTE AND RECYCLABLE MATERIAL IN THE APPROPRIATE CONTAINERS PROVIDED.
- 2. The Builder shall provide a rubbish container or skip and remove from the site to a suitable recycling station as soon as the container is full, if the material is non-recyclable it shall be taken to a licensed landfill. The builder is responsible for paying all fees and charges associated with disposing materials and must keep receipts to document where the material has been recycled/disposed of. Rubbish must not be heaped on the ground or placed on the garden.
- 3. The builder shall ensure that all rubbish, waste, and all off cuts from each trade subcontractor shall be placed by that trade subcontractor into a special pile or container or skip to be provided by the builder.

All waste shall be sorted by the relevant trade subcontractors into the following catagories, and disposed of as specified:

- Food scraps and non-recyclable food containers from workers on site: rubbish bin for carrying to either an approved local transfer station, licensed landfill, or for weekly collection by Council in an approved bin. (The builder shall enquire of council as to which day collections are made.)
- Paper, bottles and cans from worker's personal waste: recycling containers for weekly collection by council as above, or taken to a local recycling depot if no pickup service is available. Plastic pallet wrap: to be placed in a dedicated pile for plastic recycling where available, or placed in the general wast container if no other option exists.
- Steel pallet straps, steel off cuts, roofing sheets, aluminium off cuts etc: to be placed in a dedicated pile for metal recycling. Used pallets: to be stacked by type in a location allowing easy truck access for pickup by specialist contractor. This shall be organised by the builder.
- Masonry waste, off cuts: to be sent in pure loads to the nearest local crusher or other approved recycling centre.
- Timber off cuts: if not chemically treated or painted shall be sent for recycling either by grinding into mulch or other approved method. Treated timber shall be sent to a licensed landfill. Plasterboard off cuts: to be stacked in an undercover location that allows easy truck access for pickup by specialist contractor. This shall be organised by the plastering subcontractor or the builder.
- All other non-recyclable waste: to be placed in the specified container and taken to a licensed landfill station at regular intervals.

All demolition materials, and waste and off cuts shall become the property of the builder, and shall be placed in the correct container provided, or removed from the site by the contractor as soon as practicable.


With the exception of metals, masonry material and timber, ad hoc rubbish piles on the ground are not permitted, and all rubbish as defined above shall be sorted in an enclosed container or skip until full, and then removed. No such container or skip may be stored in any place that contravenes Council directives.

THE BUILDER SHALL CHECK ALL DIMENSIONS AND LEVELS ON SITE PRIOR TO CONSTRUCTION. NOTIFY ANY ERRORS, DISCREPANCIES OR OMMISSIONS TO THE BUILDING DESIGNER. DRAWINGS SHALL NOT BE USED FOR CONSTRUCTION PURPOSES UNTIL ISSUED FOR CONSTRUCTION. DO NOT SCALE OFF THE DRAWINGS. ALL BOUNDARIES AND CONTOURS ARE SUBJECT TO SURVEY. COPYRIGHT L.K.S. DESIGN AND DRAFTING THESE DESIGNS REMAIN THE PROPERTY OF L.K.S. DESIGNS DRAFTING AND ARE SUBJECT TO THE PROVISIONS OF THE COPYRIGHT ACT AND MAY NOT BE COPIED, RETAINED OR USED IN ANY MANNER WITHOUT THE WRITTEN CONSENT OF L.K.S. DESIGN AND DRAFTING

CHARTERED MEMBER

BUILDING DESIGNERS





DESIGN & DRAFTING

P.O. Box 4101, North Curl Curl, N.S.W. 2099 Ph: (02) 9905 6261 Fax: (02) 9905 6447 Mobile: 0418 662 771 Email: lks1@bigpond.net.au

PROJECT: PROPOSED ALTERATIONS NORTH CURL CURL SLSC HUSTON PARADE. NORTH CURL CURL. N.S.W. 2099 LOT. 7356 D.P.1167221

DEVELOPMENT APPLICATION ISSUE

CLIENT: NORTH CURL CURL SURF LIFESAVING CLUB Inc. DRAWING TITLE: WASTE MANAGEMENT PLAN **DATE**: 16th April, 2018 SCALE: AS SHOWN DRAWN: L.K.S. PROJECT REF:1804DADA 07 Rev. A

