

SOIL EROSION CONTROL INSTRUCTIONS


- EARTH BATTERS WILL BE CONSTRUCTED WITH AS LOW AS A GRADIENT AS PRACTICABLE BUT NO STEEPER, UNLESS OTHERWISE NTOED, THAN:

 -2(H):1(V) WHERE SLOPE LENGTH LESS THAN 12 METRES
 -2.5(H):1(V) WHERE SLOPE LENGTH BETWEEN 12 & 16 METRES
 -3(H):1(V) WHERE SLOPE LENGTH BETWEEN 16 & 20 METRES
 -4(H):1(V) WHERE SLOPE LENGTH GREATER THAN 20 METRES
- ALL WATERWAYS, DRAINS, SPILLWAYS AND THEIR OUTLETS WILL BE CONSTRUCTED TO BE STABLE IN AT LEAST THE 1:20 YEAR ARI, TIME OF CONCENTRATION STORM EVENT.
- WATERWAYS AND OTHER AREAS SUBJECT TO CONCENTRATED FLOWS AFTER CONSTRUCTION ARE TO HAVE A MAXIMUM GROUNDCOVER C-FACTOR OF 0.05 (70% GROUND COVER) WITHIN 10 WORKING DAYS FROM COMPLETION OFFORMATION. FLOW VELOCITIES ARE TO BE LIMITED TO THOSE SHOWN INTABLE 5-1 OF "MANAGING URBAN STORMWATER SOILS AND CONSTRUCTION DEPT OF HOUSING 1998 (BLUE BOOK). FOOT
- AND VEHICULAR TRAFFIC WILL BE PROHIBITED IN THÉSE AREAS.

 STOCKPILES AFTER CONSTRUCTION ARE TO HAVE A MAXIMUM GROUND COVER C-FATOR OF 0.1 (60% GROUND COVER) WITHIN 10 WORKING DAYS FROM COMPLETION OF FORMATION.
- ALL LANDS, INCLUDING WATERWAYS AND STOCKPILES, DURING CONSTRUCTION ARE TO HAVE A MAXIMUM GROUND COVER C—FACTOR OF 0.15 (50% GROUND COVER) WITHIN 20 WORKING DAYS FROM INACTIVITY EVEN THOUGH WORKS MAY CONTINUE LATER.
- FOR AREAS OF SHEET FLOW USE THE FOLLOWING GROUND COVER PLANT SPECIES FOR TEMPORARY COVER: JAPANESE MILLET 20KG/HA AND OATS.
- PERMANENT REHABILITATION OF LANDS AFTER CONSTRUCTION WILL ACHIEVE A GROUND COVER C-FACTOR OF LESS THAN 0.1 AND LESS THAN 0.05 WITHIN 60 DAYS. NEWLY PLANTED LANDS WILL BE WATERED REGULARLY UNTIL AN EFFECTIVE COVER IS ESTABLISHED AND PLANTS ARE GROWING VIGOROUSLY FOLLOW-UP SEED AND FERTILISER WILL BE APPLIED AS 20KG/HA
- REVEGATATION SHOULD BE AIMED AT RE-ESTABLISHING NATURAL SPECIES. NATURAL SURFACE SOILS SHOULD BE REPLACED AND NON-PERSISTANT ANNUAL COVER SROPS SHOULS BE USED.

DUST CONTROL INSTRUCTIONS

- ALL STOCKPILED MATERIAL OR SEDIMENT COLLECTION TO BE SPRAYED BY LIGHTLY WIDE ANGLED WATER
- THIS TEMPORARY MECHANICAL METHOD CONFINES AND SETTLES THE DUST FROM THE AIR BY DUST AND WATER PARTICLE ADHESION. WATER IS SPRAYED THROUGH NOZZELS OVER THE PROBLEM AREA.



В	ISSUED FOR DA APPROVAL	06/12/2021			
Α	PRELIMINARY DESIGN	21/09/2021			
REVISION	AMENDMENT	ISSUE DATE	ISSUE	ISSUED TO	ISSUE DATE

SOIL MANAGEMENT PLAN
SCALE: 1:100

SUITE 303 / 29-31 LEXINGTON DRIVE NORWEST BUSINESS PARK, BELLA VISTA N.S.W. 2153 ALL CORRESPONDENCE TO: P.O. BOX 6080 BAULKHAM HILLS BC BAULKHAM HILLS NSW 2153 PH. 8814 6191 FAX 8814 5301 MOB. 0425 270 333

EMAIL andrew@camconsulting.com.au

PROPOSED DEVELOPMENT
LOT 5, 10 FERN CREEK ROAD,
WORRIEWOOD, NSW
CLIENT

CLIENT
SKYCORP

ARCHITECT / PROJECT MANAGER

KAE CHAN

D DEVELOPMENT
FERN CREEK ROAD,
OOD, NSW
SOIL MANAGEMENT PLAN

 SCALES
 DESIGNED
 DRAFTED

 A1 - 1:100
 A.C.
 M.W.

 DRAWING NO.
 APPROVED
 REVISIO

 C21187 -SW02
 A.C.
 B