

WASTE MANAGEMENT PLAN – CONSTRUCTION

	Reuse	Recycling	Disposal	
Type of Waste generated	Estimate Volume or weight M ³	Estimate Volume or Weight	Estimate Volume or weight M ³	Specify method of Onsite reuse, contractor and recycling outlet and /or waste depot to be used
Excavation Material	Cut 44.3m ³	Fill 102.8m ³	58.5m ³ or 62.5 tonne to be delivered.	Approved fill site
Timber			0.25	Tip
Concrete				
Bricks		0.5		Crushing Plant
Tiles		0.5		Crushing Plant
Metal				
Glass				
Plasterboard		0.15		Reclaimed by supplier
Fixtures and fittings				
Floor Covering				
Packaging				
Garden Organics			0	
Containers				
Paper / Cardboard				
Residual Waste			2.0	Tip (General waste, packaging, other offcuts etc)
Hazardous Specify E.g. Asbestos				

WASTE MANAGEMENT PLAN – DEMOLITION

	Reuse	Recycling	Disposal	
Type of Waste generated	Estimate Volume or weight M ³	Estimate Volume or Weight	Estimate Volume or weight M ³	Specify method of Onsite reuse, contractor and recycling outlet and /or waste depot to be used
Concrete		40m ³		Concrete Recyclers
Bricks		40m ³		Concrete Recyclers
Roof Tiles		10m ³		Concrete Recyclers
Metal		10m ³		TBD
Asbestos			TBD	Accredited removalist TBD
Mixed Waste			120m ³	Local Waste Centre

All demolition work will be accordance with AS2601-2001

Demolition works to be completed at 20 Marmora Street Freshwater shall comply with the provisions of AS2601:2001 – The demolition of Structures.

PROCEDURE:

- Location & disconnection of services.
- Exclusion zone to be established.
- Use machinery to remove all floor surfaces.
- Use machinery to remove buildings.
- Machinery will be used to push/pull down brickwork.
- Machinery will be used to perform site strip, demolish retaining walls, rock walls and tree stumps.
- Debris will be loaded on to trucks with excavator.
- Debris will be disposed of at a licensed waste facility, any material that can be recycled e.g. concrete, metal will go to the appropriate recycle plant.
- The demolition has at time frame of approximately one week.
- All persons working within the exclusion zone are supplied with appropriate PPE, have been inducted into the site & will carry out works as per the SWMS on site.
- The exclusion zone is no less than four metres from the demolition area & is fenced with safety fencing.