Ref: 206/2024 Date: Nov 2024 Issue: A



Proposed Mixed-Use Project

43, 45 & 49 Warriewood Road, Warriewood

Construction Pedestrian & Traffic Management Plan



Transport and Traffic Planning Associates

Suite 604, Level 6, 10 Help Street Chatswood NSW 2067 T (02) 9411 5660 | E info@ttpa.com.au W ttpa.com.au

Table of Contents

1.0	Inti	roduction	2
2.0	Pro	posed Development	3
2.	1	Site, Context & Existin Circumstances	3
2.	2	Approved Development Scheme	4
2.	3	Construction Program	4
2.	4	Construction Process	4
	2.4	.1 Demolition	4
	2.4	2 Excavation	5
	2.4	.3 Construction & Fitout	5
3.0	Exis	sting Road Network and Traffic Conditions	7
3.	1	Road Network	7
3.	2	Traffic Controls	8
3.	3	Traffic Conditions	9
3.	4	Transport Services	9
4.0	Cor	nstruction Traffic Management Plan1	D
4.	1	Construction Vehicle Route10	C
4.	2	Truck Manoeuvres & Site Access	1
4.	3	Truck Movements	1
4.	4	Construction Hours	1
4.	5	Site Induction	2
4.	6	Traffic Guidance Scheme1	2
4.	7	Pedestrian Management1	3
4.	8	Impact on Emergency Vehicle Access	3
4.	9	Road Serviceability	3
4.	10	Parking1	3
4.	11	Materials Handling1	3

Table of Figures

Figure 1 - Site Location	2
Figure 2 - Site Boundary	3
Figure 3 - Road Network	7
Figure 4 - Traffic Controls	8
Figure 5 - Truck Routes	10

Table of Appendices

Appendix A	Approved Plans	
Appendix B	Transport Service Maps	
Appendix C	Swept Path Assessment	
Appendix D	Traffic Guidance Scheme	

TRANSPORT AND TRAFFIC PLANNING ASSOCIATES Established 1994

1.0 Introduction

A Development Application has been approved for the demolition and subdivision of land into 12 lots and the construction of 2 residential flat buildings. The site is located at 43, 45 & 49 Warriewood Road, Warriewood (Figure 1).



Figure 1 - Site Location

This report has been prepared by Transport and Traffic Planning Associates in satisfaction of the requirement for the submission of a Construction Pedestrian & Traffic Management Plan as part of the DA2021/2600 Consent Condition No. 24.

206/2024

2.0 Proposed Development

2.1 Site, Context & Existin Circumstances

The development site (Figure 2) comprises of Lots 1 & 2 in DP349085. The site has a frontage of some 82m to the southern side of Warriewood Road and 84m to the northern side of Lorikeet Grove. The site comprises a generally rectangular shaped total area of 21,500m².

The surrounding uses comprise:

- Extensive Medium-High Density residential developments surrounding the area
- Warriewood Brook located directly the the south of the site
- Aglicare Warriewood Brook Retirement Community located some 390m to the west of the site
- Mona Vale Ambulance Station located some 650m to the east



Figure 2 - Site Boundary

2.2 Approved Development Scheme

Consent has been granted to demolish the existing building and excavate the site to provide for basement parking and a level building platform. The proposed residential buildings will comprise:

- 12 lots
- 2 residedntial flat buildings
- Basement parking with 81 car spaces

Vehicle access will be provided by a driveway on the Lorikeet Grove frontage.

Details of the approved development scheme are provided on the plans prepared by Archidrome which accompany the Development Application and are reproduced in part in Appendix A.

2.3 Construction Program

A process has been established for the completion of the various work with a maximum duration of 26 months. The various phases are as follows:

Phase	Duration
Demolition	2 months
Excavation	6 months
Construction & Fitout	18 months
Total	26 months

2.4 Construction Process

2.4.1 Demolition

This activity will involve the demolition of the existing buildings on the site. These processes are anticipated to take 4 weeks respectively to complete using up to an 18.1m Truck & Dog. The truck activity associated with this process will average 1 visitation per day and trucks will enter and depart the site under traffic controller supervision via the Warriewood Road frontage. The number of workers on-site will be some 4 persons.

There will be limited on-site parking provided for construction workers. All workers will be encouraged to use public transport to access the site given the site's proximity to public transport services or to carpool wherever possible.

A tool drop-off and storage facility will be provided on-site. This would allow tradespeople to drop off and store their tools and machinery, enabling them to use public transport to travel to/ from the site on a daily basis. Workers will also be informed of the appropriate tool/ equipment drop-off and storage arrangement within site sheds and amenities. Bus, Train and Ferry schedules will be provided to all workers during the site induction to promote alternative modes of transport.

2.4.2 Excavation

This activity will involve the excavation of the site. This process is anticipated to take 6 months to complete and the truck activity associated with this process will have a maximum of 4 trucks per day, with trucks entering and departing the site under traffic controller supervision via the Warriewood Road frontage. The maximum trucks size required during this process will be an 18.1m Truck & Dog. The maximum number of workers on-site will be some 4 persons per day.

There will be limited on-site parking provided for construction workers. All workers will be encouraged to use public transport to access the site given the site's proximity to public transport services or to carpool wherever possible.

2.4.3 Construction & Fitout

The construction and fitout phase will take approximately 18 months and at peak activity, involve a maximum of 30 people on the site at any one time.

Whilst the activity on the site will be more intense during this period, the movement of heavy vehicles will only average around 2 visitations per day. Trucks during these works will continue to be restricted to a 12.5m Heavy Rigid Vehicle (HRV). Workers will continue to be encouraged at all times to utilise the public transport system which exists in the vicinity of the site and alternatively to carpool wherever possible.



The provision for loading/unloading for this process will involve trucks standing in the loading area, with all materials being unloaded and stored within the site. Pedestrians walking past the development will continue to be protected by an A-Class Fence and under the supervision of TfNSW-certified traffic controllers.

3.0 Existing Road Network and Traffic Conditions

3.1 Road Network

The road network serving the site (Figure 3) comprises:

- A8 Pittwater Road a State/Regional Road and Arterial route which connects Pittwater to the Sydney CBD
- A3 Mona Vale Road a State Road and Arterial route which connects Pittwater to Gordon
- Barrenjoey Road a State Road and Arterial route which connects Palm Beach to Mona Vale
- Warriewood Road a collector route which connects Vinyeard Street to A8 Pittwater Road
- Macpherson Street/Ponderosa Parade a collector route which connects Warriewood Road to A8 Pittwater Road
- *Vineyard Street/Jubilee Avenue* a collector route which connects A8 Pittwater Road to Ponderosa Parade
- Garden Street a collector route which connects Macpherson Street to A8 Pittwater Road



Figure 3 - Road Network

3.2 Traffic Controls

The existing traffic controls which have been applied to the road system in the vicinity of the site (Figure 4) include:

- The traffic control signals along Mona Vale Road and Pittwater Road
- The STOP signs on Julibee Avenue
- The STOP sign on Turimetta Street onto Pittwater Road
- The no right turn restriction from Vineyard Street nd Elimatta Road onto Pittwater Road
- The GIVE WAY signs on Brinawa Street onto Vineyard Street
- The Roundabout controls along Macpherson Street, Ponderosa Parade, Garden Street, Warriewod Road,
 Pittwater Road and Waratah Street



Figure 4 - Traffic Controls

3.3 Traffic Conditions

An indication of the prevailing traffic conditions on the road system serving the site is provided by data published by the TfNSW which is expressed in terms of Annual Average Daily Traffic (AADT) and flows in the vicinity include:

LOCATION	AADT
Barrenjoey Road, 20m East of Pittwater Road	39,811
Pittwater Road, 20m South of Mona Vale Road	47,310

Observations undertaken in the area during the morning and afternoon peak periods reveal that the prevailing peak traffic conditions at the intersections in the vicinity of the site are satisfactory.

3.4 Transport Services

The site is serviced by the 185 bus route located some 20m from the site which operates between Narrabeen and Mona Vale via Warriewood Valley.

The following routes are located some 600m east of the site:

- Bus route 199: Palm Beach and Manly
- Bus route 190X: North Avalon to City Wynyard

The following route is located some 800m west of the site:

- Bus route 182: Mona Vale and Narrabeen

Details of the available public transport services are provided in Appendix B.

TRANSPORT AND TRAFFIC PLANNING ASSOCIATES

4.0 Construction Traffic Management Plan

4.1 Construction Vehicle Route

Truck movements associated with the demolition and excavation process will approach and depart the site via the Warriewood Road frontage and truck movements assosciated with construction will enter and depart the site via the Lorikeet Grove frontage as displayed in Figure 5.

All trucks involved with the works will access the site using the classified State and Regional Road system. It is unlikely that works of this scale will result in concurrent truck arrivals/departures. Nevertheless, it is noted that any truck queuing or marshalling of construction vehicles will not be permitted on the road network, and callup procedures will be in place to manage arrivals, if necessary, by the nominated contractor.



Figure 5 - Truck Routes



4.2 Truck Manoeuvres & Site Access

The largest truck generally requiring access to the site during the works per stage is as follows:

Phase	Truck
Demolition	18.1m Truck & Dog
Excavation	18.1m Truck & Dog
Construction & Fitout	12.5m Heavy Rigid Vehicle

The turning path assessment details are provided in Appendix C, indicating satisfactory truck manoeuvring in and out of the loading area.

4.3 Truck Movements

The envisaged truck movements per day throughout the works is as follows:

Phase	Trucks
Demolition	2
Excavation	4
Construction & Fitout	2

Trucks servicing the site are restricted to the approved construction hours only when accessing the streets in the vicinity of the site.

4.4 Construction Hours

The allowed hours of construction activity will be as per the Consent Conditions of the Application's Approval as follows:

Building construction and delivery of material hours are restricted to:

- 7.00 am to 5.00 pm inclusive Monday to Friday,
- 8.00 am to 1.00 pm inclusive on Saturday,
- No work on Sundays and Public Holidays.

Demolition and excavation works are restricted to:

• 8.00 am to 5.00 pm Monday to Friday only.

Noise from construction activities shall comply with the Protection of the Environmental Operations (Noise Control Regulation 2017).

4.5 Site Induction

All workers and visitors employed on the site by the appointed contractor (including sub-contractors) will be required to undergo a formal 'site induction' process, and all the inductions will be performed specifically to each trade according to Workcover OH & S requirements.

The induction will include details of approved access routes to and from the construction site for site staff and delivery vehicles, parking arrangements, as well as standard environmental, WHS, driver protocols and emergency procedures. The agreed work hours must be included as part of this induction.

4.6 Traffic Guidance Scheme

The TGS presents traffic management principles, with detailed information for work site operations contained in the Roads and Maritime Services Traffic Control at Work Sites Technical Manual Version 6.1 dated 28 February 2022. The control of traffic at work sites must be undertaken with reference to WorkCover requirements and RCC Workplace Health and Safety Manuals.

The TGS is prepared by a Certified Traffic Controller (under TfNSW regulations) in accordance with Australian Standards 1742.3. The TGS includes:

- The proposed works site
- Accredited site personnel at the site access
- Work area and traffic control signage

The TGSs for the construction processes are provided in Appendix D.



4.7 Pedestrian Management

Pedestrians walking along the site frontage will be protected by temporary construction fencing. A TfNSW accredited traffic controller shall always supervise all vehicle movements into and out of the site and ensure that the extendable pedestrian barriers are erected when truck movements are occurring into and out of the site.

4.8 Impact on Emergency Vehicle Access

The proposed works would not affect access to the site and neighbouring sites by emergency vehicles. Emergency protocols on the site would indicate a requirement for the traffic controller to assist with emergency access on the site. All truck movements to the site and the incident point would be suspended and cleared. Consequently, any potential impacts on emergency access would be effectively managed throughout the works.

The liaison would be maintained with the ambulance, fire services, police, and other emergency services agencies throughout the construction period, and a 24-hour contact would be made available for 'out-of-hours' emergencies and access.

As such, there would be no impacts on the provision of existing emergency vehicle access to the site or other neighbouring properties as a result of the proposed construction activities.

4.9 Road Serviceability

The contractor will ensure that the roads in the vicinity of the site remain in clean and serviceable states during the construction. Any damage to kerbs, signage, trees, footpaths etc. will be repaired or replaced to the satisfaction of Council.

4.10 Parking

While there is sufficient on and off-street parking available for workers they will nevertheless be encouraged to use the highly accessible public transport in the vicinity.

4.11 Materials Handling

All materials are to be stored within the site boundary at all times. Loading/unloading of materials will occur from within the site by hand or with the assistance of trolleys/forklifts. No materials shall be placed dumped or left on any council road or footpath area at any time.

Appendix A Approved Plan



Established 1994



NOTES:

THE DEVELOPMENT IS CAPABLE OF BEING FULLY BY THE FOLLOWING -RETICULATED WATER AND SEWER - REFER TO REVIEW BY SYDNEY WATER CO-ORDINATOR (KFW ORION GROUP). THIS DRAWING IS AN EXTRACT FROM ENGINEERING DRAWINGS BY WALKERBAI -DOC NO. : CSK - 001 FOR ELECTRICITY, GAS AND COMMUNICATIONS

SITE ANALYSIS - ESSENTIAL SERVICES PLAN - PART 2 PROJECT LOCATION : 43-45&49 WARRIEWOOD ROAD, WARRIEWOOD





06/03/24 NTS @A1 R-12













Appendix B Transport Service Maps

ttpa TRANSPORT AND TRAFFIC PLANNING ASSOCIATES

Routes 155, 156, 182, 185





transportnsw.info

Routes B1, BN1, 154x, 181x, 190x, 199







transportnsw.info

Appendix C Swept Path Assessment

ttpa TRANSPORT AND TRAFFIC PLANNING ASSOCIATES



SWEPT PATH ASSESSMENT DRAWING REF NO. 206M24-V1.2-SP

SHEET NO. 01 OF 04

^{4.0} 8.0 1:400

P: (02) 9411 5660 E: info@ttpa.com.au W: www.ttpa.com.au





SWEPT PATH ASSESSMENT DRAWING REF NO. 206M24-V1.2-SP

SHEET NO. 03 OF 04

ISSUE DATE 4 November 2024

^{5.0} 1:500

SCALE A3

This drawing has been prepared using vehicle modelling computer software AutoTurn Pro 2024 in conjunction with AutoCAD 2024. The vehicle used is based upon vehicle data provided by Austroads and incorporates a reasonable degree of tolerance. However, it is not possible to account for all vehicle types/characteristics and/or drawre ability.



P: (02) 9411 5660 E: info@ttpa.com.au W: www.ttpa.com.au



SHEET NO. 04 OF 04

5.0 10.0 1:500

P: (02) 9411 5660 E: info@ttpa.com.au W: www.ttpa.com.au

Appendix D Traffic Guidance Scheme

ttpa TRANSPORT AND TRAFFIC PLANNING ASSOCIATES

NOTES:

ALL SIGNS SHALL BE MINIMUM SIZE A.

ALL SIGNS SHALL BE CLASS 1 RETROREFLECTIVE. LOCATION OF SIGNS SHALL BE CONFIRMED ON-SITE TO ENSURE

APPROPRIATE VISIBILITY. ALL SIGNAGE SHALL BE CLEAN, CLEARLY VISIBLE AND NOT OBSCURED.

ALL TRAFFIC CONTROL PLANS SHALL BE IMPLEMENTED IN ACCORDANCE WITH THE TFNSW "TRAFFIC CONTROL AT WORK SITES" MANUAL, VER 6.1 (TfNSW 2022) AND AUSTRALIAN STANDARDS AS1742.3:2009 MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES, PART 3: TRAFFIC CONTROL DEVICES FOR WORKS ON ROADS.

THIS TRAFFIC GUIDANCE SCHEME SHALL BE SET UP BY A PERSON HOLDING AN "IMPLEMENT TRAFFIC MANAGEMENT PLAN" TICKET AND THE TFNSW TRAFFIC CONTROL AT WORK SITES CHECKLIST SHALL BE COMPLETED PRIOR TO IMPLEMENTATION.

THE ACCREDITTED PERSONNEL SHALL IMPLEMENT THE APPROVED TCP BEFORE ANY PHYSICAL WORK COMMENCES. ENSURE A COPY OF THE TCP IS KEPT ON-SITE. THE ACCREDITTED PERSONNEL SHALL DRIVE THROUGH THE SITE BEFORE WORKS BEGIN TO ENSURE THAT THE TCP HAS BEEN IMPLEMENTED CORRECTLY AND THAT IT WILL WARN, INSTRUCT AND GUIDE ROAD USERS AS DESIGNED. ANY AMENDMENTS MADE TO THE PLAN MUST BE MARKED ON THE PLAN AND INITIALLED BY THE ACCREDITTED PERSONNEL.

IT IS THE RESPONSIBILITY OF AN ACCREDITTED PERSONNEL WITH A 'PREPARE A WORK ZONE TRAFFIC MANAGEMENT PLAN' TICKET TO ENSURE THE FOLLOWING:

- THE INTEGRITY OF ALL TRAFFIC CONTROL MEASURES THROUGH TO THE FINAL REMOVAL. THIS INCLUDES DAILY CHECKS OF ALL SIGNS AND DEVICES. THE CORRESPONDING RECORDS OF CHECKS SHALL BE KEPT ON FILE FOR AUDITING PURPOSES.

- VEHICULAR ACCESS AND SERVICING REQUIREMENTS SHALL BE MAINTAINED AT ALL TIMES TO ADJACENT PROPERTIES AFFECTED BY TRAFFIC CONTROL MEASURES.

- AT ALL TIMES AN UP-TO-DATE COPY OF "TRAFFIC CONTROL AT WORK SITES" SHALL BE AVAILABLE FOR REFERENCE AND

IMPLEMENTATION AS REQUIRED ON-SITE.

ALL WORKERS WILL BE CONFINED TO THE DEDICATED WORKS AREA SHOWN ON THE PLAN.

IT IS THE CONTRACTOR'S DUTY TO ENSURE THAT THE APPROPRIATE 10. MEASURES ARE TAKEN TO PROVIDE A SAFE ENVIRONMENT FOR VEHICLES AND PEDESTRIANS TO RELEVANT AUSTRALIAN STANDARDS WHEN THE

WORKSITE IS LEFT UNATTENDED. 1. WHEN TRAFFIC CONTROLLER/S ARE NOT ON SITE, TRAFFIC CONTROLLER (T1-34) AND PREPARE TO STOP (T1-18) SIGNS SHALL BE COVERED OR REMOVED .

12. ROADWORK SIGNS SHALL BE COVERED OR REMOVED WHEN WORKERS ARE NOT ON SITE.

13. NOT ALL DIMENSIONS SHOWN ARE TO SCALE.

ALL WORKERS MUST ADHERE TO THE APPLICABLE SAFE WORK DISTANCE AS DESCRIBED IN AS1742.3:2009.

15. ALL DISTANCES BETWEEN SIGNS SHALL BE IN ACCORDANCE WITH SECTION 2.5.2 OF AS1742.3:2009. HOWEVER, MODIFICATIONS CAN BE MADE TO SUIT SITE CONDITIONS.

43, 45 & 49 WARRIEWOOD ROAD, WARRIEWOOD SIGNAGE PLAN FOR DEMOLITION AND EXCAVATION PHASES TRAFFIC GUIDANCE SCHEME

DRAWING REF NO. 206M24-V1.1-TGS SHEET NO. 01 OF 02 ISSUE DATE 4 November 2024 SCALE A3 1:800

CERTIFICATION THE DESIGNER AND THE REVIEWER ARE CURRENT CARDHOLDER OF TRAFFIC CONTROL WORK: PREPARE WORKS ZONE

WARRIEWOOD ROAD

SITE

DESIGNER: ΝΔΜΕ· CARD NO .: CLASS:

REVIEWER: CARD NO. PREPARE WORK ZONE

NAME:

CLASS:





LACHLAN ELLSON TCT0041903





Address: Level 6, Suite 604, 10 Help Street, Chatswood NSW 2067 P: (02) 9411 5660 E: info@ttpa.com.au W: www.ttpa.com.au

NOTES:

ALL SIGNS SHALL BE MINIMUM SIZE A.

ALL SIGNS SHALL BE CLASS 1 RETROREFLECTIVE. LOCATION OF SIGNS SHALL BE CONFIRMED ON-SITE TO ENSURE

APPROPRIATE VISIBILITY. ALL SIGNAGE SHALL BE CLEAN, CLEARLY VISIBLE AND NOT OBSCURED.

ALL TRAFFIC CONTROL PLANS SHALL BE IMPLEMENTED IN ACCORDANCE WITH THE TFNSW "TRAFFIC CONTROL AT WORK SITES" MANUAL, VER 6.1 (TfNSW 2022) AND AUSTRALIAN STANDARDS AS1742.3:2009 MANUAL OF UNIFORM TRAFFIC CONTROL DEVICES, PART 3: TRAFFIC CONTROL DEVICES FOR WORKS ON ROADS.

THIS TRAFFIC GUIDANCE SCHEME SHALL BE SET UP BY A PERSON HOLDING AN "IMPLEMENT TRAFFIC MANAGEMENT PLAN" TICKET AND THE TFNSW TRAFFIC CONTROL AT WORK SITES CHECKLIST SHALL BE COMPLETED PRIOR TO IMPLEMENTATION.

THE ACCREDITTED PERSONNEL SHALL IMPLEMENT THE APPROVED TCP BEFORE ANY PHYSICAL WORK COMMENCES. ENSURE A COPY OF THE TCP IS KEPT ON-SITE. THE ACCREDITTED PERSONNEL SHALL DRIVE THROUGH THE SITE BEFORE WORKS BEGIN TO ENSURE THAT THE TCP HAS BEEN IMPLEMENTED CORRECTLY AND THAT IT WILL WARN, INSTRUCT AND GUIDE ROAD USERS AS DESIGNED. ANY AMENDMENTS MADE TO THE PLAN MUST BE MARKED ON THE PLAN AND INITIALLED BY THE ACCREDITTED PERSONNEL.

IT IS THE RESPONSIBILITY OF AN ACCREDITTED PERSONNEL WITH A 'PREPARE A WORK ZONE TRAFFIC MANAGEMENT PLAN' TICKET TO ENSURE THE FOLLOWING:

- THE INTEGRITY OF ALL TRAFFIC CONTROL MEASURES THROUGH TO THE FINAL REMOVAL. THIS INCLUDES DAILY CHECKS OF ALL SIGNS AND DEVICES. THE CORRESPONDING RECORDS OF CHECKS SHALL BE KEPT ON FILE FOR AUDITING PURPOSES.

- VEHICULAR ACCESS AND SERVICING REQUIREMENTS SHALL BE MAINTAINED AT ALL TIMES TO ADJACENT PROPERTIES AFFECTED BY TRAFFIC CONTROL MEASURES.

- AT ALL TIMES AN UP-TO-DATE COPY OF "TRAFFIC CONTROL AT WORK SITES" SHALL BE AVAILABLE FOR REFERENCE AND

IMPLEMENTATION AS REQUIRED ON-SITE.

ALL WORKERS WILL BE CONFINED TO THE DEDICATED WORKS AREA SHOWN ON THE PLAN.

IT IS THE CONTRACTOR'S DUTY TO ENSURE THAT THE APPROPRIATE 10. MEASURES ARE TAKEN TO PROVIDE A SAFE ENVIRONMENT FOR VEHICLES AND PEDESTRIANS TO RELEVANT AUSTRALIAN STANDARDS WHEN THE WORKSITE IS LEFT UNATTENDED.

11. WHEN TRAFFIC CONTROLLER/S ARE NOT ON SITE, TRAFFIC CONTROLLER (T1-34) AND PREPARE TO STOP (T1-18) SIGNS SHALL BE COVERED OR REMOVED .

12. ROADWORK SIGNS SHALL BE COVERED OR REMOVED WHEN WORKERS ARE NOT ON SITE.

13. NOT ALL DIMENSIONS SHOWN ARE TO SCALE.

ALL WORKERS MUST ADHERE TO THE APPLICABLE SAFE WORK DISTANCE AS DESCRIBED IN AS1742.3:2009.

15. ALL DISTANCES BETWEEN SIGNS SHALL BE IN ACCORDANCE WITH SECTION 2.5.2 OF AS1742.3:2009. HOWEVER, MODIFICATIONS CAN BE MADE TO SUIT SITE CONDITIONS.

43, 45 & 49 WARRIEWOOD ROAD, WARRIEWOOD SIGNAGE PLAN FOR CONSTRUCTION & FITOUT PHASE TRAFFIC GUIDANCE SCHEME

SITE LORIKEET GROVE (INCON)

> SCALE A3 1:1000

CERTIFICATION THE DESIGNER AND THE REVIEWER ARE CURRENT CARDHOLDER OF TRAFFIC CONTROL WORK: PREPARE WORKS ZONE

DESIGNER: ΝΔΜΕ· AIDAN GARDNER CARD NO .: TCT1053356 PREPARE WORK ZONE CLASS:

1 Contar

LACHLAN ELLSON CARD NO. TCT0041903 PREPARE WORK ZONE

REVIEWER

NAME:

CLASS:

DRAWING REF NO. 206M24-V1.1-TGS SHEET NO. 02 OF 02 ISSUE DATE 4 November 2024







Address: Level 6, Suite 604, 10 Help Street, Chatswood NSW 2067 P: (02) 9411 5660 E: info@ttpa.com.au W: www.ttpa.com.a