



Project

Project name	9 EVELYN PLACE BELROSE
Project date	2/07/2020
Job End Date	3/07/2020



Table of Contents

Project name
9 EVELYN PLACE BELROSE

Project number

Project date
2/07/2020

Section Profile	P-1
Section: 1; SPP02529- SPP02530	1



Section Profile

Project name
9 EVELYN PLACE BELROSE

Project number

Project date
2/07/2020

Section No.	US MH	DS MH	Date of inspection	Address/Location	Material	Inspected Length	Pipe Asset ID
1	SPP02529	SPP02530	2/07/2020	EVELYN PLACE	Concrete pipe	39.02	SPI01992

1 x 375 = 39.02 Section Length [m] (39.02 Inspected Length)**Total: 1 = 39.02 Section Length [m] (39.02 Inspected Length)**




Section Inspection - 2/07/2020 - SPI01992

Date of inspection 2/07/2020	Time of inspection 12:18 PM	Asset Owner	Pipe Asset ID SPI01992	Nr. 1
Project name 9 EVELYN PLACE BELROSE	Contract No. .	Coding Standard WSA 05-2008 2.2	Name of operator SEAN	Job Number .

Town	US MH	SPP02529	Conduit Unit Length [m]
Address/Location EVELYN PLACE	Direction of camera Downstream		GIS length
Location Type Easement	DS MH SPP02530		Inspected Length
Operation of Conduit Storm water drain	Use of Conduit Drain		Year Layed
Profile 375mm	Purpose of inspection Operational Condition Inspection		
Lining Material	Method of inspection		
Lining Type	Precipitation		
Dia/Height [mm] 375	Cleaning		
Material Concrete pipe	Flow control		

General comment

1:340	[m]	Code	Observation Text	MPEG	Photo	Grade
SPP02529						
	0.00	STGP	Start node, grated inlet pit, Nodename:, SPP02529	00:00:00		
	1.00	JDL	Displaced joint, longitudinal displacement, longitudinal displacement: >30mm at 6 o'clock	00:00:29		2
	1.09	BD	Breaking, all pieces are present but some of them are visibly displaced from position, length of break: 100mm at 7 o'clock	00:01:03	SPI01992_8b654be4-ce45-454c	4
	3.54	DEC	Deposits in the invert, hard compacted material, concrete, Obstruction: 5-20% from 5 o'clock to 7 o'clock	00:01:46	SPI01992_ea245793-be85-4723	3
	30.78	CNGO	Connection, good workmanship, connection appears to be open, height: 150mm at 2 o'clock	00:09:03		
	34.13	CNPO	Connection, poor workmanship, connection appears to be open, height: 150mm at 2 o'clock	00:10:25		
	39.02	FHMH	Finish node, maintenance hole, Nodename:, SPP02530	00:11:55		
SPP02530						

Construction Features

Miscellaneous Features

Structural Defects

Service & Operational Defects

STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
2	50.0	50.3	55.0	4	1	30.0	27.4	30.0	3

Section Pictures - 2/07/2020 - SPI01992

Town	Address/Location EVELYN PLACE	Date of inspection 2/07/2020	Pipe Asset ID SPI01992	Job Number .
------	---	--	----------------------------------	------------------------



SPI01992_8b654be4-ce45-454c-993e-9086569f6f1d_20200702_122251_886.jpg, 00:01:03, 1.09
Breaking, all pieces are present but some of them are visibly displaced from position, length of break: 100mm at 7 o'clock



SPI01992_ea245793-be85-4723-9209-d3fc2e3f99bb_20200702_122349_851.jpg, 00:01:46, 3.54
Deposits in the invert, hard compacted material, concrete, Obstruction: 5-20% from 5 o'clock to 7 o'clock