

# CONSTRUCTION TRAFFIC MANAGEMENT PLAN

Proposed Medium Density Residential Flat Building 50-52 Golf Avenue, Mona Vale

 Reference:
 19.656r02v02

 Date:
 April 2020



Suite 2.08, 50 Holt St Surry Hills, NSW 2010

t: (02) 8324 8700 w: www.traffix.com.au



### DOCUMENT VERIFICATION

Job Number	19.656r02v01				
Project	50-52 Golf Avenue, Mona Vale				
Client	Golf Avenue Pty Ltd				
Revision	Date Prepared By Checked By Signed				
v02	23/04/2020	Shenara Wanigasekera	Hayden Dimitrovski	"Dirinthand.	

### TRAFFIC CONTROL PLAN CERTIFICATES

Prepare a Work Zone Traffic Management Plan					
Name	Hayden Dimitrovski	Certificate No.	0051756109		

# CONTENTS

Introduction	1
CTMP Requirements	2
2.1 Traffic Control Plan	2
Existing Conditions	3
3.1 Location and Site	3
3.2 Road Network	6
3.3 Public Transport	8
Overview of Construction Program	10
4.1 Times of Operation	10
4.2 Overview of Construction Works	10
4.3 Truck Routes	11
4.4 Pedestrian Control	14
4.5 Traffic Control Plan	15
4.6 Crane Requirements	15
4.7 Employee Vehicles	15
Conclusion	17
	Introduction CTMP Requirements 2.1 Traffic Control Plan Existing Conditions 3.1 Location and Site 3.2 Road Network 3.3 Public Transport Overview of Construction Program 4.1 Times of Operation 4.2 Overview of Construction Works 4.3 Truck Routes 4.4 Pedestrian Control 4.5 Traffic Control Plan 4.6 Crane Requirements 4.7 Employee Vehicles Conclusion

Õ

### Appendices

Appendix A: Photographic Record

Appendix B: Site Setup Plan

Appendix C: Swept Path Analysis

Appendix D: Traffic Control Plans



# 1. INTRODUCTION

TRAFFIX has been commissioned by Golf Avenue Pty Ltd to prepare a Construction Traffic Management Plan (CTMP) report for the construction of the proposed residential development, located at 50 - 52Golf Avenue, Mona Vale. This CTMP will accompany the development application (DA) for the development located within the Northern Beaches Council local government area (LGA). This CTMP relates to the demolition, bulk excavation, structure, fitout and finishes stages of construction.



# 2. CTMP REQUIREMENTS

### 2.1 Traffic Control Plan

The Traffic Control Plan (TCP) that is included in this report, should be implemented taking due account of on-site conditions as will occur over the construction period. Accordingly, construction crews are expected to respond in a pro-active manner to ensure that this plan is implemented to maximum effect and with no obvious safety issues being overlooked. In particular, the following matters are considered noteworthy:

All signs are to be placed where clear visibility is available; and

Installations should be checked intermittently during the course of the day/s.

It is noted that TRAFFIX is responsible for the preparation of these CTMP only and not for its implementation, which is the responsibility of the project manager/builder.



# 3. EXISTING CONDITIONS

### 3.1 Location and Site

The subject site is located at 50 - 52 Golf Avenue, Mona Vale and is situated at the southeastern end of the road. It is approximately 23 kilometres northwest of Sydney central business district (CBD) and is legally known as Lots 1 and 2 in DP 133456 and Lot 1 in DP 963829.

The site is irregular in configuration and has a total site area of 2,548.7m<sup>2</sup>. It has a south western frontage of approximately 26 metres to Golf Avenue, a north eastern boundary of approximately 50 metres, a south eastern boundary of approximately 70 metres and a north western boundary of approximately 94 metres shared all to neighbouring residential developments.

A Location Plan is presented in **Figure 1**, with a Site Plan presented in **Figure 2** below. Reference should be made to the Photographic Record presented in **Appendix A** which provides an appreciation of the general character of roads and other key attributes in proximity to the site and the Site Setup Plan provided in **Appendix B**.





Figure 1: Location Plan





Figure 2: Site Plan



### 3.2 Road Network

The road hierarchy in the vicinity of the site is shown in **Figure 3** with the following roads of particular interest:

- Mona Vale Road: part of an RMS Main Road (MR 162), Mona Vale Road generally traverses east to west between Pittwater Road in the east and Ryde Road in the west. Within the vicinity of the site, Mona Vale Road is subject to a 60km/h speed zoning and accommodates two lanes of traffic in each direction. Mona Vale Road accommodates time restricted parallel parking on both kerbsides between Pittwater Road and Bungan Street and on the southern kerbside only west of Bungan Street.
- Barrenjoey Road: part of an RMS Main Road (MR 164), Barrenjoey Road generally traverses north to south between Beach Road in the north and Pittwater Road in the south. Within the vicinity of the site, Barrenjoey Road is subject to a 60km/h speed zoning and accommodates three lanes of traffic in each direction. Barrenjoey Road accommodates a bus lane between Golf Avenue and Mona Vale Road from 6:00am-10:00am on weekdays. Onstreet parking is not permitted along Barrenjoey Road.
- Pittwater Road: part of an RMS Main Road (MR 164) that generally traverses north to south between Mccarrs Creek Road in the north and Belgrave Street in the south. Within the vicinity of the site, Pittwater Road is subject to a 60km/h speed zoning and accommodates three lanes of traffic in each direction. The kerbside lanes of Pittwater Road are dedicated as bus lanes between 6:00am-10:00am on the eastern side and between 3:00pm-7:00pm on the western side on weekdays. On-street parking is not permitted along Pittwater Road.
- Solf Avenue: a local road that traverses northwest to southeast between Barrenjoey Road in the northwest and ending in a cul-de-sac in the southeast. Golf Avenue is subject to a 50km/h speed zoning and accommodates a single lane of traffic in each direction. Golf Avenue allows for kerbside parking along either side of the street with the southern section of the street offering 90 degree angled parking along the southern kerbside.

It can be seen from **Figure 3** that the site is conveniently located with respect to Barrenjoey Road and Pittwater Road, arterial roads servicing the region. It should be noted that Mona Vale Road and Pittwater Road is identified by the Roads and Maritime Services (RMS) as an approved 26.0m B-Double route and Barrenjoey Road an approved 19.0m B Double Route.



Figure 3: Road Hierarchy



### 3.3 Public Transport

The subject site is located approximately 400 metres south of the closest bus stop, situated on Barrenjoey Road. The bus stop is serviced by the following routes:

- 151 Mona Vale to City QVB
- 199 Palm Beach to Manly
- E88 North Avalon Beach to City Wynyard
- E89 Avalon Beach to City Wynyard
- 190 Palm Beach to City Wynyard

This primary bus service provides routes to various areas within the northern beaches LGA and provides a connection to Sydney CBD.





Figure 4: Public Transport



# 4. OVERVIEW OF CONSTRUCTION PROGRAM

### 4.1 Times of Operation

The total construction period is expected to occur for approximately 52 weeks. The hours of operation are proposed as follows:

Ø	Monday to Friday	7:00am to 5:30pm;
_	, , ,	

- Saturday 7:00am to 1:00pm; and
- Sunday or Public Holiday No building activities are to be carried out at any time.

The above times will be subject to any hours of work specified in the conditions of consent.

#### 4.2 Overview of Construction Works

The proposed stages of construction are summarised below.

#### 4.2.1 Demolition Stage

This stage will involve a maximum workforce of 10 people on-site at any one time, with an average of six (6) people. The maximum sized truck to be utilised during this stage will be 19.6m truck and dogs. It is proposed that all demolition will occur within the site, with access provided via the existing driveway from Golf Avenue with a temporary vehicle crossing to widen the access.

This stage will have an average of 20 truck movements per day (10 in, 10 out) and a maximum of one truck movement during the peak period. This is considered a moderate volume, which will have minimal impacts on the surrounding intersections.

#### 4.2.2 Bulk Excavation Stage

This stage will involve a maximum workforce of 10 people on-site at any one time, with an average of eight (8) people. The maximum sized truck to be utilised during this stage will be 19.6m truck and dogs. It is proposed that all bulk excavation will occur within the site, with access provided via the existing vehicular access to Golf Avenue with a temporary vehicle crossing to widen the access.



This stage will have an average of 24 truck movements per day (12 in, 12 out) and a maximum of 2 truck movements during the peak period (1 in, 1 out). This is considered a moderate volume, which will have minimal impacts on the surrounding intersections.

#### 4.2.3 Structure Stage

This stage will involve a maximum workforce of 40 people on-site at any one time, with an average of 30 people. The maximum sized truck to be utilised during this stage will be 12.5m heavy rigid vehicle (HRV). It is proposed that all structures works will occur within the site, with access provided via Golf Avenue and a 19.0 metre long works zone is proposed on Golf Avenue along the site frontage.

This stage will have an average of 24 truck movements per day (12 in, 12 out) and a maximum of 2 truck movements during the peak period (1 in, 1 out). This is considered a moderate volume, which will have minimal impacts on the surrounding intersections.

#### 4.2.4 Fitout and Finishes Stage

This stage will involve a maximum workforce of 50 people on-site at any one time, with an average of 40 people. The maximum sized truck to be utilised during this stage will be 12.5m heavy rigid vehicle (HRV). It is proposed that all fitout and finishes works will occur within the site, with access provided via Golf Avenue and a 19.0 metre long works zone is proposed on Golf Avenue along the site frontage.

This stage will have an average of 24 truck movements per day (12 in, 12 out) and a maximum of 2 truck movements during the peak period (1 in, 1 out). This is considered a moderate volume, which will have minimal impacts on the surrounding intersections.

#### 4.3 Truck Routes

The proposed truck routes are presented in **Figures 5 and 6** and described in the Sections below. A swept path analysis has been undertaken for the maximum sized vehicle demonstrating satisfactory entry and egress movements at the site access and works zone, which is provided in **Appendix C**.



#### 4.3.1 Truck Routes to and from the Site

Ø	Routes to the subject site (IN):	1.	Trucks will arrive on Pittwater Road or Mona Vale
		Ro	ad.
		2.	Continue straight onto Pittwater Road or turn left from
		Mc	ona Vale Road onto Pittwater Road.
		3.	Turn right onto Golf Avenue
		4.	Trucks will turn onto the subject site.
Ø	Routes from the subject site (OUT):	1.	Trucks will depart the subject site.
		2.	Trucks turn left onto Barrenjoey Road
		3.	Continue straight onto Pittwater Road southbound
		or	turn right onto Mona Vale Road westbound.

#### 4.3.2 Truck Routes to and from the Works Zone

Ø	Routes to the subject site (IN):	1. Trucks will arrive on Pittwater Road or Mona Vale
		Road.
		2. Continue straight onto Pittwater Road or turn left from
		Mona Vale Road onto Pittwater Road.
		3. Turn right onto Golf Avenue
		4. Trucks will turn into the works zone.
Ð	Routes from the subject site (OUT):	1. Trucks will depart the works zone in a southerly
		direction.
		2. Trucks larger than the 8.8m MRV must perform a three
		point turn under traffic control. MRVs and smaller can
		continue south and perform a U-turn within the cul-de-
		sac at the end of Golf Avenue and head north to
		Barrenjoey Road.
		3. Continue straight onto Pittwater Road southbound
		or turn right onto Mona Vale Road westbound.





Figure 5: Truck routes to and from the site



Figure 6: Truck routes to and from the works zone

### 4.4 Pedestrian Control

Pedestrians are to use the existing driveway to access the site office during the Demolition and Excavation stages of construction and the proposed driveway to access the site offices relocated to the basement during the Structures and Fitout and Finishes stages.



A-Class Hoarding is proposed for the entire duration of works during which it will be installed along the site frontage to Golf Avenue. The hoarding will work to restrict pedestrian access

Reference should be made to **Appendix B** which illustrates the site boundaries and the proposed site entry and exit points during the various stages of construction.

### 4.5 Traffic Control Plan

The TCPs included in **Appendix D** demonstrate the proposed signage to be adopted during all stages of construction. The following TCPs have been developed for the different stages of construction:

TCP 01: Demolition and Bulk Excavation Stages

S TCP 02: Structure and Fit Out and Finishes Stages (HRV movements only)

The TCPs have been designed in accordance with the requirements of the RMS *Traffic Control at Work Sites Manual* and are recommended for adoption. In addition, it is noted that copies of the TCPs are to be kept on-site at all times.

### 4.6 Crane Requirements

It is proposed that a crane be utilised during the structure stage of construction. This crane will be contained wholly within the site, with all crane movements to occur within 10m of the building envelope.

### 4.7 Employee Vehicles

There will be a maximum of 50 workers on-site at any one time. Assuming an average car occupancy rate of 1.5 persons/vehicle, it is estimated that the workforce will generate an average demand for approximately 33.3 car parking spaces.

It is expected that the builder will attempt to provide on-site car parking for some of these workers, wherever possible. However, any spill-over would need to be accommodated on street, generally within unrestricted parking areas. This is an unavoidable consequence of any small lot building project, given the need to access heavy tools and equipment, as well as the security of equipment more generally. It is also noted that on-street parking is a public parking resource for use by the entire community.



It is however noted that peak worker demands will occur prior to 4pm on a typical weekday, which avoids times of peak residential parking activity, while no worker demands will occur on Saturday afternoons or on Sundays.

Notwithstanding the above, on-site parking will be provided to workers whenever possible throughout all stages of construction, to reduce impacts on the surrounding street. Workers will also be encouraged to car-pool and utilise public transport, noting the proximity of bus services along Barrenjoey Road.



# 5. CONCLUSION

This report should be read in conjunction with other documentation prepared by the for the development application relating to the internal construction activities. The plan outlined above is considered satisfactory and will minimise any disruptions to the neighbouring developments. This plan meets all requirements of the RMS *Traffic Control at Work Sites Manual* and is recommended for adoption.

# APPENDIX A

Photographic Record



View looking northeast towards subject site



View looking northwest along Golf Avenue from site



View looking southeast along Golf Avenue from site



View looking north along Golf Avenue from opposite subject site

### APPENDIX B

Site Setup Plan

- FIRE HOSE REEL
- FROSTED GLAG

METAL FENCING (TO FUTURE SELECTION)





- FROSTED GLAG
- MAILBOX TO FUTURE DETAIL

METAL SHEET ROOFING



# APPENDIX C

Swept Path Analysis



	-				
	Notes:	mation	moros este 11.1		
	inis drawing is prepared for info for construction.	rmation pu	rposes only. It is no	be used of to	
	TRAFFIX is responsible for vehic mark-ups only. Base drawing pre	ele swept p epared by o	oath diagrams and others.	d/or drawing	
	Vehicle swept path diagrams prepared using computer generated turning path software and associated CAD drawing platforms. Vehicle data based upon relevant Australian Standards (AS/NZS 2890.1:2004 Parking facilities - Off-street car parking, and/or AS2890.2:2002 Parking facilities - Off-street commercial vehicle facilities). These standards embody a degree of tolerance, however the vehicle characteristics in these standards represent a suitable design vehicle and an to account for all variations in vehicle dimensions / specifications and/or driver ability				
	Rev. Revision Note		By.	Date	
	A Swept Path Analy	ysis	HD	17-04-20	
1					
	Swept Path Legend				
	Wheel P	Path			
		BODY Er	ivelope		
	Architect PBD Architects Level 2, 52 Albion St Surry Hills NSW 2010 Client Golf Avenue Pty Ltd Level 1, 600 Darling St				
	Rozelle NSW 2039				
	Scale / Plan Orientation	n			
	0 5 10 1:500 @ A3	15	20m	Ĭ	
	Project Description 50-52 Golf Avenue, Mon Proposed Residential De Drawing Prepared By	na Vale evelopr	, NSW, 2103 nent		
		Suite	e 2.08, 50 Holt	Street	
		Surry PO E Stra	Box 1124 wberry Hills, N	10 SW 2012	
	TRAFFEIX TRAFECTRANSPORT PLANNERS	Surry PO E Stran t: +6 f: +6 w: w	30x 1124 wberry Hills, N 1 2 8324 8700 1 2 9830 4481 ww.traffix.co	10 SW 2012 m.au	
	TRAFESTRANSPORT PLANERS TRAFESTRANSPORT PLANERS Drawing Title Swept Path Analysis 19.6m long Truck and D Top: Entry Movement	Surry PO E Strar t: +6 f: +6 w: v Bog	ana 1124 wberry Hills, N 1 2 8324 8700 1 2 9830 4481 www.traffix.co	10 SW 2012 m.au	
-1	TRAFFEIX TRAFECT TRANSPORT PLANNERS Drawing Title Swept Path Analysis 19.6m long Truck and D Top: Entry Movement Drawn: HD Chee	Surry PO E Stra t: +6 f: +6 w: w Bottom	Alle 2 8324 8700 1 2 8324 8700 1 2 8324 8700 1 2 9830 4481 ww.traffix.co Exit Movement BL Date: 1	10 SW 2012 m.au ent 7-04-20	
	Drawing Title Swept Path Analysis 19.6m long Truck and D Top: Entry Movement Drawn: HD Check 19.656d03v01 TRAFFIX CTMP Swe	Surry PO f Stra t: +6 f: +6 w: v Bog Bottom	Amil, 104           wberry Hills, N.           1 2 8324 8700           1 2 8324 8700           1 2 9830 4481           www.traffix.co           a: Exit Movement           BL         Date: 1           wg	10 SW 2012 m.au ent 7-04-20	
	TRAFFIX TRAFFIX TANKES Drawing Title Swept Path Analysis 19.6m long Truck and D Top: Entry Movement Drawn: HD Chec 19.656d03v01 TRAFFIX CTMP Swe Project No. Drawing I	Surry PO f Stra t: +6 f: +6 w: w Bottom cked: cked: Phase	Nill, Noveme           Sox 1124           wberry Hills, N.           11 2 8324 8700           11 2 8324 8700           11 2 9830 4481           www.traffix.co           I: Exit Moveme           BL         Date: 1           wg           Drawing No.	10 SW 2012 m.au ent 7-04-20 Rev.	





#### Notes:

This drawing is prepared for information purposes only. It is not to be used for construction.

TRAFFIX is responsible for vehicle swept path diagrams and/or drawing mark-ups only. Base drawing prepared by others.

Vehicle swept path diagrams prepared using computer generated turning path software and associated CAD drawing platforms. Vehicle data based upon relevant Australian Standards (AS/NIZ 2890.1:2004 Parking facilities - Off-street car parking, and/or AS2890.2:2002 Parking facilities - Off-street car parking, and/or AS2890.2:2002 Parking facilities - Off-street commercial vehicle facilities). These standards embody a degree of tolerance, however the vehicle characteristics in these standards represent a suitable design vehicle and do not account for all variations in vehicle dimensions / specifications and/or driver ability or behaviour.

A	Kevision	ı Note			Dy.	Date
	Swept F	ath Analy	sis		HD	17-04-20
Swep	ot Path Le	eaend				
		Wheel P	ath			
		Valstala				
		venicie	BOQY E	nvelope	<b>;</b>	
	///	Clearan	ce Env	elope (3	300mm	ו)
Archi	itect					
PBD A	Architect	S				
Level	2, 52 Alk	pion St				
Surry	Hills NSV	√ 2010				
Clien	t					
Golf	Avenue I	Pty Ltd				
Level	1, 600 D	arling St				
ROZEI		2007				
scale	) Plan C	rientation				$\frown$
0	2	4	6	8r	n (	
1.3	200 @ A.3					•)
	200 0 / 10					$\bigcirc$
		ption				
Proje	ct Descri					
Projectoria	ct Descri Golf Ave	enue, Mor	na Vale	e, NSW, 1	2103	
Projectorial 50-52 Propo	ct Descri Golf Ave osed Resi	enue, Mor idential De	velopi	e, NSW, 2 ment	2103	
Project 50-52 Propo	ct Descri 2 Golf Ave osed Resi ing Prep	enue, Mor idential De ared By	na Vale evelopi	e, NSW, 2 ment	2103	
Project 50-52 Propo Draw	ct Descri Golf Ave osed Resi ing Prep	enue, Mor idential De ared By	a Vale	e, NSW, 2 ment	2103	
Projec 50-52 Propo Draw	ct Descri 2 Golf Avo osed Resi ing Prep	enue, Mor idential De ared By	suit	e 2.08, 5	2103 50 Holt	Street
Projec 50-52 Propo Draw	ct Descri 2 Golf Ave osed Resi ring Prep	enue, Mor idential De ared By	Suit Suit	e, NSW, 2 ment e 2.08, 5 y Hills, N Box 112	2103 50 Holt SW 20 4	Street 10
Projec 50-52 Propo Draw	ct Descri 2 Golf Avo osed Resi ing Prep	enue, Mor idential De ared By	Suit Suit Surr PO Strc	e 2.08, 5 y Hills, N Box 112 wberry	2103 50 Holt SW 20 4 Hills, N	Street 10 SW 2012
Projec 50-52 Propo Draw	ct Descri 2 Golf Avo osed Resi ring Prep	enue, Mor idential De ared By	Suit Suit Surr PO Strc	e 2.08, 5 y Hills, N Box 112 wberry	50 Holt SW 20 4 Hills, N	Street 10 SW 2012
Project 50-52 Propos Draw	Ct Descri 2 Golf Ave osed Resi ing Prep	enue, Mor idential De ared By	Suit Suit Surr PO Strc t: +(	e 2.08, 5 y Hills, N Box 112 wberry 61 2 832	2103 50 Holt SW 20 4 Hills, N 4 8700 0 4481	Street 10 SW 2012
Project 50-52 Propo Draw	ct Descri 2 Golf Ave osed Resi ing Prep	enue, Mor idential De ared By	Suit Suit PO Strc f: +a w: N	e 2.08, 5 y Hills, N Box 112 wberry 61 2 832 51 2 983 www.tra	2103 50 Holt SW 20 4 Hills, N 4 8700 0 4481 ffix.co	Street 10 SW 2012 m.au
Projec 50-52 Propo Draw	ct Descri 2 Golf Av. 2 Sed Resi ing Prep	enue, Mor idential De ared By	Suit Suit PO Strc t: +a f: +a W: N	e 2.08, 5 y Hills, N Box 112 wberry 61 2 832 51 2 983 www.tra	2103 50 Holt SW 20 4 Hills, N 4 8700 0 4481 ffix.co	Street 10 SW 2012 m.au
Project 50-52 Propo Draw	ct Descri Colf Av. Ssed Resi ing Prep RAFE AFRC & TRANSPORT	enue, Mor idential De ared By	Suit Surr PO Strc f: +( w: v	e 2.08, 5 y Hills, N Box 112 wberry 61 2 832 61 2 983 www.tra	2103 50 Holt SW 20 4 Hills, N 4 8700 0 4481 ffix.co	Street 10 SW 2012 m.au
Project 50-52 Propo Draw	ct Descri Colf Av. Ssed Resi ing Prep RAFE	enue, Mor idential De ared By FIX FLAMERS	Suit Surt PO Strc t: +( f: +( w: )	<ul> <li>⇒, NSW, 2</li> <li>ment</li> <li>e 2.08, 5</li> <li>y Hills, N</li> <li>Box 112:</li> <li>iwberry</li> <li>61 2 832</li> <li>61 2 983:</li> <li>www.tra</li> </ul>	2103 50 Holt SW 20 4 Hills, N 4 8700 0 4481 ffix.co	Street 10 SW 2012 m.au
Project 50-52 Propo Draw	ct Descri Colf Av. Seed Resi ing Prep RAFE ARD E TRANSPORT	enue, Mor idential De ared By FIN FIN PLANERS	Suit Surr PO Strc t: +( f: +( w: \	e 2.08, 5 y Hills, N Box 112 wberry 61 2 832 51 2 983 www.tra	2103 50 Holt SW 20 4 Hills, N 4 8700 0 4481 ffix.co	Street 10 SW 2012 m.au
Projectors 50-52 Propo Draw ( Traw Swep 8.8m Three	ct Descri Colf Avv Seed Resi ing Prep RAFE ARD E TRANSPORT	enue, Mor idential De ared By FIN FLAMERS	Suit Suit Surr PO Strc t: +( f: +( w: \	e 2.08, 5 y Hills, N Box 112 wberry 61 2 832 61 2 983 www.tra	2103 50 Holt SW 20 4 Hills, N 4 8700 0 4481 ffix.co	Street 10 SW 2012 m.au
Projectors 50-52 Propo Draw ( Draw Swep 8.8m Three	ct Descri Colf Av. Seed Resi ing Prep RAFE AFRE TRANSPORT	enue, Mor idential De ared By FLAWERS FLAWERS	Suit Suit Sur PO Strc t: +a f: +a W: N	e 2.08, 5 y Hills, N Box 112 wberry 61 2 832 61 2 983 www.tra	2103 50 Holf SW 20 4 Hills, N 4 8700 0 4481 ffix.co	Street 10 SW 2012 m.au
Projection Swep 8.8m Three	ct Descri Colf Av. Seed Resi ing Prep RAFE AFRE & TRANSPORT	enue, Mor idential De ared By FILMERS nalysis dium Rigic rn in cul-d	Suit Surr PO Strc f: +a f: +a W: N	e 2.08, 5 y Hills, N Box 112 wberry 61 2 832 61 2 983 www.tra	2103 50 Holt SW 20 4 Hills, N 4 8700 0 4481 ffix.co venue	Street 10 SW 2012 m.au
Projection Statement of Contract Contra	ct Descri Coolf Avv Ssed Resi ing Prep RAFE AFRE TRANSPORT	enue, Mor idential De ared By FLANKERS nalysis dium Rigic rn in cul-d	Suit Surr PO Strc f: +a f: +a f: +a sac or	e 2.08, 5 y Hills, N Box 112 wberry 61 2 832 61 2 983 www.tra	2103 50 Holt 50 SW 20 4 Hills, N 4 8700 0 4481 ffix.co	Street 10 SW 2012 m.au 7-04-20
Projector 50-52 Propo Draw Draw Swep 8.8m Three Draw 19.6560	ct Descri Coolf Avv Ssed Resi ing Prep RAFE Ing Title ing Title to the Transver ing Title to the The Australia ing Title to the A	enue, Mor idential De ared By FLANKERS Nalysis dium Rigic rn in cul-d	Suit Surr PO Strc f: +a f: +a	e 2.08, 5 y Hills, N Box 112 wberry 61 2 832 61 2 983 www.tra	2103 50 Holt SSW 20 4 Hills, N. 4 8700 0 4481 0 4481 (ffx.co	Street 10 SW 2012 m.au 7-04-20
Project 50-52 Propo Draw	ct Descri Golf Avv Ssed Resi ing Prep <b>RAFI</b> AFRE TRANSPORT Ing Title to the Transport Day of the point tu n: HD 103 vol TRAF ct No.	enue, Mor idential De ared By FLANKERS nalysis dium Rigic rn in cul-d FIX CTMP Swe Drawing F	Suit Surr PO Strc f: +a f: +a f: +a v: N Vehic -sac or ked: pt Paths.a rhase	e 2.08, 5 y Hills, N Box 112 wberry 61 2 832 61 2 983 www.tra le n Golf A BL D Jwg Drawin	2103 50 Holt Hills, N. 4 8700 0 4481 fffx.co venue	Street 10 SW 2012 m.au 7-04-20 Rev.

# APPENDIX D

Traffic Control Plan



TCP 01 : Demolition and Bulk Excavation Stages		Date:	16.04.2020	TRAFFIC & TRANS
Project:	50-52 Golf Avenue Mona Vale	Prepared By:	Hayden Dimitrovski	Suite 2.08 50 Holt Street
Project Number:	19.656	Approved By:	Hayden Dimitrovski (0051756109)	Surry Hills NSW 2010
Client:	Golf Avenue Pty Ltd	Signature:	Monitane.	(02) 8324 8700 info@traffix.com.au

# SPORT PLANNERS

![](_page_31_Picture_4.jpeg)

U

![](_page_32_Picture_0.jpeg)

TCP 02 : 3	Structure and Fitout and Finishes (HRV Movements Only)	Date:	16.04.2020	TRAFFIC & TRANS
Project:	50-52 Golf Avenue Mona Vale	Prepared By:	Hayden Dimitrovski	Suite 2.08 50 Holt Street
Project Number:	19.656	Approved By:	Hayden Dimitrovski (0051756109)	Surry Hills NSW 2010
Client:	Golf Avenue Pty Ltd	Signature:	Monistant.	1 (02) 8324 8700 info@traffix.com.au

# **PORT PLANNERS**

![](_page_32_Picture_4.jpeg)

U