



ID	Task Mode	Task Name	Duration	Start	Finish	Half 2, 2017											
						F	M	A	M	J	J	A	S	O	N	D	
1		Civil & Early works	105 days	Mon 27/03/17	Wed 26/07/17												
2		Piling (Eastern Section B&C)	15 wks	Mon 27/03/17	Wed 21/06/17												
3		Detailed Excavation (Eastern Section B&C)	8 wks	Fri 9/06/17	Wed 26/07/17												
4		Basement Structure	205 days	Mon 27/03/17	Mon 20/11/17												
5		Basement (West Section A & D to Ground)	12 wks	Mon 27/03/17	Mon 5/06/17												
6		Basement (East Section B & C to Ground)	20 wks	Wed 26/07/17	Mon 20/11/17												
7		Basement Complete to Ground Floor	0 days	Mon 20/11/17	Mon 20/11/17												

Meriton Group Level 11, Meriton Tower, 528 Kent St, Sydney 2000 Tel +61 2 9287 2888 Fax +61 2 9287 2777	Task		Inactive Task		Manual Summary Rollup		External Milestone		Manual Progress	
	Split		Inactive Milestone		Manual Summary		Deadline			
	Milestone		Inactive Summary		Start-only		Critical			
	Summary		Manual Task		Finish-only		Critical Split			
	Project Summary		Duration-only		External Tasks		Progress			