

HOBS, KERBS AND FALLS, REFER TO ARCHITECTS DRAWINGS.

DENOTES CAPPING BEAM TYPE REFER DRG. No. S02-52 FOR DETAILS

DENOTES PAD FOOTING. REFER DRG. No. S02-51 FOR DETAILS

DENOTES PERMANENT BUTTRESS WALL TYPE

DENOTES TEMPORARY BUTTRESS WALL TYPE

DENOTES FOUNDATION THICKNESS

SHORING FRAMING SCHEDULE SIZE REMARK MARK WALER BEAM TO BE ANCHORED INTO WALER BEAM TO BE ANCHORED INTO 400 WC 270

NOTE: ALLOW ADDITIONAL 10% FOR CONNECTIONS AND FIXINGS

SHORING CONSTRUCTION METHODOLOGY:

- 1. DRILL THE 600 DIAMETER SECANT PILE ALONG WESTERN. NORTHERN AND SOUTHERN BOUNDARIES.
- 2. BUILD UP A TEMPORARY EARTH FILL RETAINING BUND ALONG EASTERN BOUNDARY TO 3000 BELOW THE TOP OF 450 DIAMETER SOLDIER PILES ALONG EASTERN BOUNDARY TO A LEVEL SUITABLE FOR THE PILING RIG TO REACH TO TOP OF THE PILES. THE WIDTH OF THE BUND SHOULD BE SUFFICIENT TO TO ALLOW AN ADEQUATE WORKING PLATFORM FOR THE PILING RIG AND OPERATIONS. THE REQUIRED TEMPORARY BATTER AND STABILITY OF THE EARTH FILL AROUND THE PLATFORM IS TO BE ASSESSED BY THE GEOTECHNICAL ENGINEER.
- 3. DRILL THE 450 SOLDIER PILES AND INSTALL THE REINFORCEMENT CAGES ALONG EASTERN BOUNDARY.
- 4. POUR THE CAPPING BEAM FOR WEST, NORTH SOUTH AND EAST SHORING WALLS.
- 5. DRILL THE 600 DIAMETER SECANT PILES, INSTALL THE REINFORCEMENT CAGES TO FORM THE 3000 LONG BUTTRESS
- 6. POUR THE CAPPING BEAM FOR THE BUTTRESS WALLS SECANT
- 7. EXCAVATE THE EXISTING SLOPED SOIL ADJACENT TO THE EASTERN BOUNDARY UNTIL 500 BELOW THE TOP WALER BEAM WB1.
- 8. INSTALL THE WB1 WALER BEAMS BETWEEN THE BUTTRESS WALLS. 9. REPEAT STEP 7 AND 8 TO INSTALL ALL WB1 WALER BEAMS UNTIL
- BULK EXCAVATION LEVEL. 10. CONSTRUCT THE BUILDING FOUNDATION, WALLS, COLUMNS AND SLAB FOLLOWING CONVENTIONAL BOTTOM-UP CONSTRUCTION SEQUENCE WITH PROVIDING 1000 TEMPORARY OPENING AROUND THE TEMPORARY BUTTRESSES.
- 11. DEMOLISH THE TEMPORARY BUTTRESSES THEN POUR THE SLAB IN THE VOIDS WITHIN AND AROUND THE TEMPORARY BUTTRESS

RETENTION BY CONTRACTOR - TENDER PROPOSED RETENTION SCHEDULE BELOW						
MARK	TYPE	COMMENTS				
RW1	SEACANT PILE WALL	600 DIA. PILES ALL 50 MPa <u>REINFORCEMENT:</u> PILES - 8N24 + N10-200 SPIRAL TIES TOTAL LENGTH OF PILES TO BE MIN, 7M SOCKETED MIN. 3.0M BELOW BULK EXCAVATION LEVEL. TOE LEVEL IS RL -4.00.				
RW2	SOLDIER PILE WALL	450 DIA. PILES AT 800 CTS MAX. + 150 THICK SHOTCRETE FACE ALL 50 MPa REINFORCEMENT: PILES - 6N24 + N16-100 SPIRAL TIES TOTAL LENGTH OF PILES TO BE MIN, 18M SOCKETED MIN. 5.0M BELOW BULK EXCAVATION LEVEL. TOE LEVEL IS RL -6.00. SHOTCRETE - SL102 MESH GALVANISED				

10 20 30 40 50

REVISIONS SCALE BAR HIS DRAWING IS COPYRIGHT AND THE PROPERT FOR AN DER WIEER (NO PTY LTD. IT MUST NOT BE RETAINED, COPIED OR USED WITHOUT THE AUTHORITY OF VAN DER MEER (NSW) PTY LTD. AUTHORITY OF WAN DER MIEER (INSW) FTT ETD.

DISCLAIMER

THIS DRAWING AND ITS CONTENTS ARE ELECTRONICALLY GENERATED, ARE CONFIDENTIAL AND MAY ONLY BE USED FOR THE PURPOSE FOR WHICH THEY WERE INTERNOED. VAN DER MEER (INSW) PTY LTD. WILL NOT ACCEPT PRESPONSIBILITY FOR ANY CONSEQUENCES ARISING FROM THE USE OF THE DRAWING FOR OTHER THAN ITS INTENDED PURPOSE OR

HIS SAN OUTCONTROLLED DUCUMENT ISSUED FOR INFORMATION.

PRECEDENCE OVER SCALED.

DO NOT SCALE REDUCED SIZE DRAWINGS. VERIFY DIMENSIONS OR FABRICATION.

IF IN DOUBT - ASK. ISSUED FOR INFORMATION REVISION DESCRIPTION


Z COPYRIGHT
THIS DRAWING IS COPYRIGHT AND THE PROPERTY OF VAN DER MEER (NSW)
WHERE THE DRAWING HAS BEEN ALTERED, AMENDED OR CHANGED
EITHER MANUALLY OR ELECTRONICALLY BY ANY THIRD PARTY. NOTE
THIS IS AN UNCONTROLLED DOCUMENT ISSUED FOR INFORMATION





Telephone 61-2-9436 0433 Fax 61-2-9436 1370


ІТ	PROJECT TITLE	DF	
ASIA DIGITAL	PALM BEACH APARTMENTS		
INVESTMENTS PTY. LTD.	1102 BARRENJOEY ROAD, PALM BEACH		
IIIV EOTMEITTOTTT. ETD.	, , , , , , , , , , , , , , , , , , , ,	J	
ITECT	DRAWING TITLE	DF	
INNOVATE ARCHITECTS	SHORING PLAN	F _R	
SUITE 9b, 32 FREDERICK ST. OATLEY NSW. 2223.			


DRAWING STATUS INFORMATION NOT TO BE USED FOR CONSTRUCTION PROJECT LEADER J.B. DRAFTSPERSON APRIL 2021 1:1, 1:100 **A**1 JOB No. REVISION SY200 209 S02-01












50 PVC SLEEVE.

DRAINCORE TO — HYDRAULIC ENGINEERS DETAIL


MESH, 30 COVER MAIN WIRE HORIZ. U.N.O.

> MESH, 30 COVER -MAIN WIRE HORIZ. U.N.O.


ADD 2 N12 CUT MESH AROUND DRAINCORE




TYPICAL PIER PLAN




TYPICAL CAPPING BEAM CB SECTION




TYPICAL CAPPING BEAM CORNER DETAILS



TYPICAL SECANT PILE DETAIL




TYPICAL SECANT PILE PBW1 AND TBW1 DETAIL



TYPICAL PILE SPLICE DETAIL

TYPICAL PIER SECTION ALONG GRID A



- DRAINAGE GRAVEL

1500 MIN.

— FILL WITH DRAINAGE GRAVEL

SUB LEVEL

- AG. DRAIN TO HYDRAULIC ENGINEERS DETAIL



ASIA DIGITAL INVESTMENTS PTY. LTD.	PROJECT TITLE PALM BEACH APARTMENTS 1102 BARRENJOEY ROAD, PALM BEACH	DRAWING STATUS	INFORMATION NOT TO BE USED FOR CONSTRUCTION			
INVESTMENTS FITE ETD.		PROJECT LEADER J.B.	DESIGNER M.S.	SIGNATURE		
INNOVATE ARCHITECTS	SHORING AND FOOTING DETAILS SHEET 2	DRAFTSPERSON B.A.	1:20	APRIL 2021	SHEET SIZE A1	
SUITE 9b, 32 FREDERICK ST. OATLEY NSW. 2223.		JOB No. SY200 20	09	DRAWING No. S02-52	REVISION	