NORTHERN BEACHES COUNCIL

Waste Management Plan

(For development in the area of WLEP 2011 and WLEP 2000)

This plan is to be completed in accordance with Council's

Waste Management Guidelines

(For development in the area of WLEP 2011 and WLEP 2000)

Effective Date: 25 October 2016

TABLE OF CONTENTS

Purpose of the Waste Management Plan	
Structure of the Waste Management Plan	2
Applicant and Project Details	3
Section 1 – Demolition	5
Section 2 – Construction	7
Section 3 – On-going waste management for one or two dwellings	g
Section 4 – On-going waste management for three or more dwellings	10
Section 5 – On-going waste management for non-residential developments	11
Section 6 – Private roadway developments	12

Purpose of the Waste Management Plan

This Waste Management Plan (WMP) will detail the arrangements for waste management during all stages of development and occupation.

The WMP must be completed in accordance with the Waste Management Guidelines (Guidelines).

A completed WMP is a mandatory requirement for any Development Application (DA) submitted under WLEP 2011 or WLEP 2000. DAs that are submitted without a completed WMP will be rejected or refused by Council.

Structure of the Waste Management Plan

All applicants are required to complete the 'Applicant and Project Details' part of the WMP and include it with the relevant Sections that apply to their proposed development.

The WMP is divided into Sections and applicants are only required to complete the relevant Sections in accordance with the Guidelines. The table below identifies which Sections are relevant to which development types.

For example, if the proposed development was to include demolition of an existing structure and construction of a single dwelling, the relevant Sections would be Sections 1, 2 and 3.

Section	Development Type^
Section 1 – Demolition	All
Section 2 – Construction	All
Section 3 – On-going waste management for one or two	One or two dwelling developments
dwellings	Mixed-use developments containing
	one or two dwellings
Section 4 – On-going waste management for three or	Three or more dwelling developments
more dwellings	Mixed-use developments containing
	three or more dwellings
Section 5 – On-going waste management for non-	Commercial developments
residential and mixed use developments	Industrial developments
	Mixed-use developments
Section 6 – Private roadway developments	Private roadways

[^]Note: the definitions of the development types are provided in Section vi of the Introduction to the Guidelines

Applicant and Project Details

Complete this page and the relevant Sections that apply to your proposed development.

Applicants' Details

Name:	
(must be the same as the DA form)	
Address:	
(must be the same as the DA form)	
Phone Number:	
Email Address:	
Property Details	
Lot No:	
Deposited Plan (DP) No:	
or Strata Plan (SP) No:	
Unit No:	
House No:	
Street:	
Suburb:	
Postcode:	
Project Details	
Description of proposed	
development:	
Structures to be	
demolished:	

Applicant Declaration

I declare that:

- 1. This plan has been completed in accordance with the Waste Management Guidelines
- 2. To the best of my knowledge, the details on this form are accurate and correct

l understand that:

- All records demonstrating lawful disposal of waste will be retained and kept readily accessible for inspection by regulatory authorities such as Council, NSW Environment Protection Authority or WorkCover NSW.
- A bond in accordance with Council's fees and charges may apply to this development and must be paid to Council prior to any works commencing.
- 3. The bond will only be refunded when Council is satisfied that all waste outlined in this plan has been managed as per the plan, and evidence such as photos, receipts and statutory declarations must be supplied where appropriate.

Signature of Applicant:	Date:	

Section 1 - Demolition

This section must be completed in accordance with 'Chapter 1 - Demolition' of the Waste Management Guidelines

MATERIALS ON SITE		ich as weighbridge de ained on site for inspe			ste disposal d	or recycling	
	DELISE AND DECYCLING (MOST FAVOURABLE) DISPOS					SAL (LEAST DURABLE)	
Types of Waste Material	Estimated Volume (m³) or Weight (t)	lume specify now material will (RO)		ng Outlet Fransport	Specify landfill site (LS) ✓ Specify Waste		
			WTC	RO	WTC	LS	
Excavated Material	75m ³ 5m ³	EVENCUT + PILL ON SITE.					
Garden Organics	5M3.			KRRC			
Bricks	5m3.			KRRC TET			
Tiles							
Concrete	9 m3			KRRC TET	OPTION NO AVAILABLE These mate	: erials must	
Timber	3m3	FORM WORK		6	be re-used separated of site and ser		
Plasterboard	4m3			KRRC	recycling.		
Metals	2m3			KRRC TZT			
Asbestos	_						
Other waste (please specify)			de .	K	š.	Ĭ.	
Estimated Total % Recovered							

Refer to the estimation tables in 'Chapter 1 – Demolition' of the Guidelines for assistance in completing this table.

KRC — KIMBLIKI RESOURCE RECOVEY

(ENTRE

The applicant must submit a Site Plan showing the structures to be demolished and storage areas for waste and construction materials (if the development also includes construction).

WMP Checklist

Have you included the following:	Applicant Tick
A site plan showing: The structures to be demolished. Storage areas for waste to be reused, recycled, or disposed of. Materials storage (if the development also includes construction)	
The table on the previous page, completed in accordance with 'Chapter 1 – Demolition' in the guidelines.	

Section 2 - Construction

This section must be completed in accordance with 'Chapter 2 – Construction' of the Waste Management Guidelines

MATERIALS ON SITE		uch as weighbridge d ained on site for inspe						
	REUSE	REUSE AND RECYCLING (MOST FAVOURABLE)				DISPOSAL (LEAST FAVOURABLE)		
Types of Waste Material	Estimated Volume (m³) or Weight (t)	ONSITE RE-USE ✓ Specify how material will be reused on site	OFFSITE RECYCLING ✓ Specify recycling outlet (RO) ✓ Specify Waste Transport Contractor (WTC)		OFFSITE DISPOSA ✓ Specify landfill site (LS) ✓ Specify Waste Transport Contractor (WT)			
* Please specify	T		WTC	RO	WTC	LS		
Excavated Material	75M3	EQUAL CUTTFILL- ON SITE	RF	KRRE				
Garden Organics	3M3		TCT	KRLC.				
Bricks	0.2543		TZT	KRRC.				
Tiles	_	¢.	à-	×	OPTION N			
Concrete	0.25%		TST	KRLc.	AVAILABL These mat			
Timber*	J-25M		TIT	KRKC.	be re-used separated site and se			
Plasterboard	0250		TZT	KRRC	recycling.			
Metals*	0.1		TST	KRRC				
Asbestos	_	\$-		•	D.	6		
Other waste*	2M3				TCT .	KRRC		
Estimated Total % Recovered								

Refer to the estimation tables in 'Chapter 2 – Construction' of the Guidelines for assistance in completing this table.

The applicant must submit a Site Plan showing the structures to be demolished and storage areas for waste and construction materials (if the development also includes construction).

WMP Checklist

Have you included the following:	Applicant Tick
A site plan showing: The structures to be demolished. Potential storage areas for waste to be reused, recycled, or disposed of. Materials storage	
The table on the previous page, completed in accordance with 'Chapter 2 – Construction' in the guidelines.	Y

Section 3 - On-going waste management for one or two dwellings

This section is to be completed in accordance with 'Chapter 3 - On-going waste management for one or two dwellings' of the Waste Management Guidelines.

Type of development:	RESIDENTIAL DUELLING	
Number of dwellings: _	1.	

WMP Checklist

Do your architectural and landscape plans include the following:	Applicant Tick
Waste Storage Area design requirements (Chapter 3.2.)	Y
Waste Storage Area location requirements (Chapter 3.3.)	□.

Section 4 - On-going waste management for three or m	ore dwel	lings
This section is to be completed in accordance with 'Chapter 4	- On-goir	ng waste
management for three or more dwellings' of the Waste Management Gu	idelines.	
Type of development:		
Number of dwellings:		
WMP Checklist and Applicant Declaration		
Do your architectural/landscape plans include the following:	Applicant Tick	N/A
Waste Storage Area design requirements (Chapter 4.2.)		-
Waste Storage Area location requirements (Chapter 4.3.)		-
Pathway, access and door requirements (Chapter 4.4.)		-
Clean-up waste requirements (Chapter 4.5.)		
Kerbside (on-street) waste collection requirements (Chapter 4.6.)		

On-site (off-street) waste collection requirements (Chapter 4.7.)

Section 5 - On-going waste management for non-	residentia	l and
mixed use developments		
This section is to be completed in accordance with Chapter 5	- On-going	waste
management for non-residential developments' and 'Chapter 6	- On-going	waste
management for mixed use developments' of the Waste Management G	uidelines.	
Type of development:		
Number of commercial premises:		
Number of Waste Storage Areas:		
WMP Checklist		
Do your architectural/landscape plans include the following:	Applicant Tick	N/A
Waste Storage Area design requirements (Chapter 5.2.)		-
Waste Storage Area location requirements (Chapter 5.3.)		-

This section is to be completed in accordance with 'Chapter 7 – Private roadway developments' of the Waste Management Guidelines. Type of development: Number of dwellings: (Only applicable for sub-divisions) WMP Checklist and Applicant Declaration Do your sub-division plans include the following: Council's waste vehicle design requirements (Chapter 7.2.) Waste Storage Area requirements (Chapter 7.3.)

Site Waste Management Minimisation

Address: 12 COONANGA RD AVALON NSW 2107 LOT 19 4 DP 14534 956.7M2

Waste Minimisation Tips for Builders

Before You Start Building

Plan your site to reduce waste at the different stages:

*Demolition/Excavation;

*Building Structure;

*Envelope:

*Interior Fit Out;

*Finishing

Insert clauses in sub-contractors contracts so you make them:

*follow your site waste management plan;

*responsible for their waste

budget is blowing out

*If the job is large, allocate staff to implement parts of the site waste managment plan

Research new practices and materials that reduce wastage Plan ahead thenumber of skips you intend to use and your

total waste budget Plan ahead thenumber of skips you intend to use and your

total waste budget Set a weekly target so you can see quickly if your waste

When You Order and Purchase Materials

Estimate accurately, aim for nil waste allowance Control purchasing and limit over ordering

Purchase materials that have recycled content.

Especially steel reinforcement and concrete.

Purchase material and components that can be reused and / or recycled

Use durable, low maintenance materials Use pre-fab and modular components

Reduce Packaging

Negotiate with your suppliers to: *not deliver excess packaging;

*only use packaging that is reusable or recyclable; *take back packaging

Negotiate With Your Waste Contractor

Do you need one? - can you stockpile materials and:

take them to a recycler yourself or; *arrange to have them transported there

Negotiate with a reputable waste contractor to take waste

Get monthly reports from your waste contractor on how much was recycled or which landfill it went to

Train Your Staff and Subcontractors Include your waste managment plan in your site induction

Train your labourers-the people at the sharp end of waste avoidance

Keep staff and subbies up to date on progress reward good progress

After the Job is Finished Evaluate your success

On Line Tools

On-Line Tools

Better Practice Guide for Waste

Management in Multi-Unit Dwellings

Sample Waste Management Plans to be advised

Best Practice Case Studies http://onsite.rmit.edu/

Purchasing Recycled Products

http://www.wasteboards.nsw.gov.au/directory/buyrecycled/ http://ecospecifier.rmit.edu.au/flash.htm

Recycling Contractors and Outlets http://www.wasteboards.nsw.gov.au/directory/

Waste Centres (Includes Landfill Sites)

Waste Transporters and Skip Companies


Recycling Signs http://www.wasteboards.nsw.gov.au/fascilities /data/recyclingsigns/welcome .html

Waste Generation Rates (Construction)

Waste Generation Rates (Ongoing)

Glossary of Terms to be advised

Relevant Legislation to be advised



Excavation Calculations FFL 18.200 Cut and Fill Not including Pool Cut(60m3)?

Cut 46m3 (+60) = 106m3 Fill required 135m3 Net approx 29m3 (spread on site)





Plan Erosion Control / Plan Waste

12 COONANGA RD AVALON NSW 2107 LOT 19 4 DP 14534 956.7M2

SCALE

1:200

SHEET NUMBER REVISION

Waste Minimisation Specification Clause

Waste Minimisation and Sorting

The aim of this section is to reduce the amount of material going to landfill, and to increase the amount of material recycled, thus reducing its embodied energy and increasing its usefulness. This also results in significant cost savings for the project.

Waste minimisation best practice shall be adhered to during the course of the works.

1. The builder shall keep the works clean and tidy. They shall issue a directive to all persons working on the site, using a A3 (420mm X 300mm) sign in the most prominent position as possible, as follows:

DON'T GET WASTED - GET SORTED

EACH SUBCONTRACTOR IS RESPONSIBLE FOR THEIR WASTE AND RECYCLABLE MATERIAL IN THE APPROPRIATE CONTAINERS PROVIDED

- 2. The builder shall provide a rubbish container or skip and remove from site to a suitable recycling station as soon as the container is full, if the material is non-recyclable it shall be taken to a licensed landfill. The builder is responsible for paying all fees and charges associated with disposing materials and must keep receipts to document where the material has been recycled/ disposed of. Rubbish must not be heaped on the ground or placed on the garden.
- 3. The builder shall ensure that all rubbish, waste, and off cuts from each trade subcontractor shall be placed by that trade subcontractor into a special pile or container or skip to be provided by the builder.

All waste shall be sorted by the relevant trade subcontractors into the following categories, and disposed of as specified:

- Food scraps and non-recyclable food containers from workers on site: rubbish bin for carrying to either an approved local transfer station, licensed landfill, or for weekly collection by council in an approved bin. (The builder shall enquire of council as to which day collections are made.)
- Paper, bottles and cans from workers' personal waste: recycling containers for weekly collection by council as above, or taken to a local recycling depot if no pickup service is available.
- Plastic pallet wrap: to be placed in a dedicated pile for plastic recycling where available, or placed in the general waste container if no other option exists.
- Steel pallet straps, steel off cuts, roofing sheets, aluminium off cuts etc: to be placed in a dedicated pile for metal recycling.
- Used pallets: to be stacked by type in a location allowing easy truck access for pickup by specialist contractor. This shall be organised by the builder.
- Masonry waste, off cuts: to be sent in pure loads to the nearest local crusher or other approved recycling center.
- Timber off cuts: if not chemically treated or painted shall be sent for recycling either by grinding into mulch or other approved method. Treated timber shall be sent to a licensed landfill.
- Plasterboard off cuts: to be stacked in an undercover location that allows easy truck access for pickup by specialist contractor. This shall be organised by the plastering subcontractor or the builder.
- All other non-recyclable waste: to be placed in the specified container and taken to a licensed landfill or transfer station at regular intervals.

All demolition materials, and waste and off cuts shall become the property of the builder, and shall be placed in the correct container provided, or removed from the site by the contractor as soon as practicable.

With the exception of metals, masonry material and timber, ad hoc rubbish piles on the ground are not permitted, and all rubbish as defined above shall be sorted in an enclosed container or skip until full, then removed. No such container or skip may be stored in any place that contravenes Council directives.

odney bowry

On-going waste

management for one or two dwellingsThe location of the Waste Storage Area will:

- a) Permit easy, direct and convenient access for the residents.
- b) Be incorporated entirely within the site boundary and not visible to the public.
- c) Be no closer than 3m from any dwelling openings.

