ALLCASTLE HOMES

# Waste Management Plan Construction and Use of Premises

We have completed the tables within this document to identify the type of waste that will be generated and will advise Council of how we intend to reuse, recycle or dispose of waste.

The information provided on this form (and on the submitted plans) is in line with objectives of the DCP.

Outline of Proposal						
Site Address:	Lot 1 (21) Brown Street, Forestville					
Applicant's Name:	Allcastle Homes Pty Ltd					
Applicant's Address:	96-100 Toongabbie Road Girraween NSW 2145					
Phone:	9672 7055		Fax:		9672 7033	
Buildings and other structures currently on site: N/A						
Brief Description of Proposal: Construction of a residential dwelling						
The details provided on this form are the intentions for managing waste relating to this project.						
Signature of Applicant:	nature of Applicant: K.Nguyen			Date:		

## Allcastle Homes

A family company building family homes

## Stage One – Demolition

Demolition does not form part of this application.

## **Stage Two – Construction**

#### Stage Two - Potential for Waste Minimisation During Construction Stage

- Consider for following measures that may also save resources and minimise waste at the construction stage:

- Purchasing Policy i.e. Ordering the right quantities of materials and prefabrication of materials where possible
- Re-using formwork
- Minimising site disturbance, limiting unnecessary excavation
- · Careful source separation of off-cuts to facilitate re-use, resale or efficient recycling
- Co-ordination/sequencing of various trades

#### How to Estimate Quantities of Waste

- There are many simple techniques to estimate volumes of construction and demolition waste. The information below can be used as a guide when completing a waste management plan:

To Estimate Your Waste:		
i.	Quantify materials for the project	
ii.	Use margin normally allowed in ordering	
iii.	Copy these amount of waste into your waste management plan	

- When estimating waste the following percentages are building "rule of thumb" and relate to <u>renovations</u> and <u>small home building</u>:

Material	Waste as a percentage of the total material ordered
Timber	5-7%
Plasterboard	5-20%
Concrete	3-5%
Bricks	5-10%
Tiles	2-5%

#### Converting Volume into Tonnes: A Guide for Conversion

Timber	=0.5 tonne per m <sup>3</sup>		
Concrete	= 2.4 tonne per m <sup>3</sup>		
Bricks	=1.0 tonne per m <sup>3</sup>		
Tiles	=0.75 tonne per m <sup>3</sup>		
Steel	=2.4 tonne per m <sup>3</sup>		

- To improve provide more reliable figures:

- Compare your projected waste quantities with actual waste produced
- Conduct waste audits of current projects
- Note waste generated and disposal methods
- Look at past waste disposal receipts
- Record this information to help estimate future waste management plans

### Construction Stage Two - for proposals involving construction

MATERIAL	S ON-SITE	DESTINATION			
		RE-US	DISPOSAL		
Type of Material	Estimated Volume (m <sup>3</sup> ) or Area (m <sup>2</sup> ) or weight (t)	ON-SITE *Specify how materials will be re-used or recycled on-site	OFF-SITE *Specify the <u>contractor</u> and <u>recycling outlet</u>	*Specify the contractor and landfill site	
*EXAMPLE *eg. 2m <sup>3</sup> *eg. Bricks		*eg. clean & reuse for footings and broken bricks behind retaining walls	* eg. sent by XYZ Demolishers to ABC Recycling Company	* eg. nil to landfill	
Excavation Material	10m <sup>3 +</sup>	Some use for onsite fill	KDS Loftus St Riverstone	Nil to landfill	
Green Waste	Nil	-	-	Nil	
Bricks	$\square$	Waste Bin	Boral Recycling Wetherill	Nil	
Tiles	Total 8-10m <sup>3</sup>	Waste Bin	Park or	Nil	
Concrete		Waste Bin	Crushed and recycled at Brandowns Elizabeth Drive Horsley Park (Richard Vella Excavations)	Nil	
Timber – please specify	4-5m <sup>3</sup>	Waste Bin	100% Recycle Australian Native Landscapes – Eastern Creek	Nil	
Plasterboard	Plasterboard		Collected by Boral Five Star Recycling Plant	Nil	
Metals	50kg	-	Sims Metals Collected	Nil	