- Estimate RL Garage Floor 132.50
  Blue Outline = Garage

- Garage = Highest RL 133.02 (a pointy bit)
- No more than approx. .50mt excavated off the top of various spots in that area. Mostly just taking the top off.
- Northern Wall will have brick piers then a sandstone style face
- Southern Wall low brick piers
- Suspended Slab for Garage Floor.

Yellow = Existing Driveway
Orange = New Driveway
Green = Existing Grass or Bush Garden.

Pink = 1 Level Dwelling floating on top of the highest part of the rock platform
Highest RL = 134.12 (circled above left on plan)
Dwelling Level = 135.50
The Western end of the house sits on the existing Driveway.
Brick Piers + suspended slab.